

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	1 of 7

<p align="center">Weather Conditions</p> <p>Conditions: Daylight hours: Most Sunny. Wind variable 0-6 mph.</p> <p>Temperature (°F): High 81°F Low 41°F</p>											
Contractors & Subcontractors Workfor57						Equipment in Use					
Trade	#	x	hrs	Trade	#	X	hrs	Type	#	x	hrs
USACE				Ludlow Construction				Concrete/Asphalt Road Saw	0	x	8
Field Engineer	1	x	8	Superintendent	0	X	8	Dump truck	2	x	8
				Safety Officer	0	X	8	Excavator – Large	1	x	8
Flow Tech	0	X	8	Foreman	1	X	8	Excavator - Mid-Size	0	x	8
Matt Chlor	0	X	8	Dump truck Operator	0	X	8	Excavator - Rubber Wheeled	0	x	8
A&J Construction	0	X	8	Excavator Operator	1	X	8	Skid Steer / Bucket Loader	0	x	8
Grela Well Drilling	3	X	8	Skid Steer/Bucket Loader	0	X	8	Rolling Compactor	1	x	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8	Plate Compactor	0	x	8
United Concrete	0	X	8	Note that some persons operate				Jumping Jack Compactor	0	x	8
Knapp Engineering	0	x	8	Multiple pieces equipment.				Street Sweeper (Broce Broom)	1	x	8
Apuzzo Electric	0	x	8					Material Hopper	0	x	8
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8	Cutoff saw	1	x	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8	Light Tower	0	x	8
				State Police Detail	0	X	8				
Visitors: None.											

Daily Activities – Well decommissioning activities, Durham + Miscellaneous Activities, Middletown

0808: Ludlow at end of the Shared Access Driveway (water tank), is placing topsoil using an excavator around newly paved asphalt at the water tank. Ludlow personnel is also raking topsoil to properly adjust the topsoil after it has been dumped by the dump truck.

0841: Ludlow at 10 Johns way, excavating the surrounding area of a well with shovels and an excavator. This is preparation to turn the well into a monitoring well. Ludlow team is going to leave the well exposed for subcontractor Grela to work on. Excavator is efficiently removing soil around the well, being extremely precise in how the soil is being removed. Hand digging is done in between to locate underground piping.

0927: Ludlow at 188 Main Street, excavating the surrounding area of a well with shovels and an excavator. This is prep to turn the well into a monitoring well. Ludlow team is going to leave the well exposed for subcontractor Grela to work on. Excavator is efficiently removing soil around the well, being extremely precise in how the soil is being removed. Hand digging is done in between to locate underground piping.

0950: Ludlow at the end of the Shared Access Driveway (the water tank), is continuing to place topsoil around newly placed asphalt using an excavator and dump truck. Ludlow personnel is raking the topsoil for more precise placement of topsoil around the asphalt.

Res. Representative:	A. Mora	Date:	6/20/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	2 of 7

1015: Grela at 10 Johns way, entered the newly excavated area. The old well is being shortened by cutting it using a cutting torch. A new well casing is going to replace the old well casing. The new well casing is being measured and cut to size.

1039: Ludlow at 233 Main Street, flattening a driveway efficiently using a bulldozer and one person flattens the specific areas untouched by the bulldozer with a shovel.

1101: Grela at 188 Main Street, entered the newly excavated area. The old well is being shortened by cutting it using a cutting torch. A new well casing is going to replace the old well casing. The new well casing is being measured and cut to size.

Res. Representative:

A. Mora

Date: 6/20/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: Ludlow at the end of the Shared Access Driveway (Water Tank) is placing topsoil around newly placed asphalt using Ludlow personnel, and an excavator.

Res. Representative:	<u>A. Mora</u>	Date:	<u>6/20/22</u>
-----------------------------	----------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: Ludlow at 10 Johns way is measuring the depth to the pitless adapter, the measurement came out to be 4 feet.

Res. Representative:

A. Mora

Date: 6/20/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: Ludlow at 10 Johns Way is excavating the area around the well using methods of hand digging and an excavator.

Res. Representative:

A. Mora

Date: 6/20/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Ludlow at the Shared Access Driveway (Water Tank) is continuing the placement of topsoil around the newly paved asphalt.

Res. Representative:	A. Mora	Date:	6/20/22
-----------------------------	---------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 20, 2022
Location:	Maple Avenue and Maiden Lane, Durham; Shared Access Driveway, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	450
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Grela Well Drilling at 10 Johns Way cutting the new well casing to the appropriate length.