

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions

Conditions: Daylight hours: Partly cloudy. Wind variable 0-10 mph.
 Temperature (°F): High 79°F Low 60°F

Contractors & Subcontractors Workfor57				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	2	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
Flow Tech	0	X	8	Foreman	1	X	8
Matt Chlor	0	x	8	Dump truck Operator	2	X	8
A&J Construction	0	x	8	Excavator Operator	2	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	1	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	2	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	3	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continuing installation of the new water service for 114 Maiden Lane. No vehicles or personnel were observed at the Booster Station, PRV Vault or Water Meter Vault. Knapp Engineering was troubleshooting the antenna on the water tank.

Daily Activities – Miscellaneous Activities, Durham

0725: Ludlow crew continuing installation of new water service below main driveway of 114 Maiden Lane.

1005: Ludlow crew continuing water service pipe installation.

1300: Ludlow extending pipe trench to edge of brook culvert.

1440: Ludlow installed pipe to end of trench, backfilled all but last ~10 ft of trench and covered open trench area with a steel plate.

Daily Activities – Miscellaneous Activities, Middletown

1030: Knapp Engineering personnel at the water tank site. They are making adjustments to the control system antenna.

Res. Representative:	<u>A. Bogucki</u>	Date:	<u>6/24/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	2 of 7



Photo 1: Ludlow crew continuing excavation of pipe trench along driveway at 114 Maiden Lane. View to the southwest.

Res. Representative:

A. Bogucki

Date: 6/24/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	3 of 7



Photo 2: Ludlow skid steer operator top-dressing backfilled driveway at 114 Maiden Lane with sand. View to the northwest.

Res. Representative:

A. Bogucki

Date: 6/24/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	4 of 7



Photo 3: Water pipe trench excavation approaching brook culvert at 114 Maiden Lane. View to the north.

Res. Representative:

A. Bogucki

Date: 6/24/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	5 of 7



Photo 4: Knapp Engineering technicians preparing to adjust the control system antenna at the water tank site off Talcott Ridge Drive. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	6 of 7



Photo 5: Ludlow extending pipe trench to brook culvert area at 114 Maiden Lane. View to the south.

Res. Representative:

A. Bogucki

Date: 6/24/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 24, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Friday
Project #:	AECOM: 60614871	Report No:	454
Contractor:	Ludlow Construction	Page:	7 of 7



Photo 6: Steel plates covering open trench and driveway over brook culvert at 114 Maiden Lane at the end of the work day. View to the north.

Res. Representative:

A. Bogucki

Date: 6/24/22