

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions			
Conditions:	Daylight hours: Cloudy/rain. Wind variable 0-1 mph.		
Temperature (°F):	High 63°F	Low	63°F

Contractors & Subcontractors Workfor57				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
Flow Tech	0	X	8	Foreman	1	X	8
Matt Chlor	0	X	8	Dump truck Operator	0	X	8
A&J Construction	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	2	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continued the installation of a 2" copper water service line at the 114 Maiden Lane, Durham, property. Grela Well Drilling decommissioned the well located on the 252 Main Street, Durham, property and performed work on the wells located on 110 and 166 Maple Avenue.

Daily Activities – installation of water lines, Durham

Ludlow continued the installation of a 2" copper water service line at the 114 Maiden Lane, Durham, property.

0731: Ludlow has mobilized back to the 114 Maiden Lane property where they are continuing the installation of a 2" copper water service line. Ludlow has advanced the installation of the 2" copper line from the residence to the north side of the culvert located on the 114 Maiden Lane driveway where Ball Brook passes beneath it.

0855: Ludlow has excavated on the north side of the culvert where Ball Brook runs beneath the driveway of 114 Maiden Lane property. Ludlow is planning to excavate on both sides of the culvert and then either advance a pneumatic mole or a section of 6" DIP beneath the culvert in order to provide a conduit to run 2" copper pipe.

Res. Representative:	J. Meunier	Date:	6/27/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	2 of 7

0952: Ludlow continues efforts to install a 2" copper water service line at the 114 Maiden Lane property. Ludlow is currently excavating on the south side of the Ball Brook culvert located on the 114 Maiden Lane driveway. Ludlow has placed a trench box in the excavation.

0955: Ludlow is pumping water from the hole they excavated on the south side of the Ball Brook culvert. The water is being pumped into a filter bag they placed on the west side of the driveway.

1249: Ludlow has abandoned attempting to run 2" copper pipe beneath the Ball Brook culvert located on the 114 Maiden Lane driveway, as they failed to advance a pneumatic mole and a 6" section of DIP beneath the culvert. Ludlow is in the process of backfilling the excavations on the north and south side of the Ball Brook culvert.

1351: Ludlow is finishing up backfilling and grading the portions of the 114 Maiden Lane driveway located on either side of the Ball Brook culvert.

Daily Activities – Well decommissioning activities, Durham

Grela Well Drilling decommissioned the well located on the 252 Main Street, Durham, property and performed work on the wells located on 110 and 166 Maple Avenue.

1123: Grela has placed a lockable lid onto the top of the well casing located to the north of the 166 Maple Avenue, Durham, residence

1155: Grela has mobilized to the 252 Main Street, Durham, residence where they are setting up to decommission the property's well located on the south side of the house.

1227: Grela has finished placing sand into the well located on the south side of the 252 Main Street residence and has begun to place bentonite chips into the well to complete well decommissioning activities.

1331: Grela is working on the well casing located on the south side of the 110 Maple Avenue residence, welding a new section of steel riser to the existing well casing. Grela also placed a lockable lid onto the top of the new well riser.

Res. Representative:	J. Meunier	Date:	6/27/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: Trench box that Ludlow has just placed into an excavation they made on the north side of the Ball Brook Culvert located on the 114 Maiden Lane, Durham, driveway as they continue to install a 2" copper water service line. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: Ludlow pumping water from the excavation they made on the north side of the 114 Maiden Lane, Durham, driveway as they work to install a 2" copper water service line. The water is being pumped to the west side of the road through a filter bag. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: Grela placing bentonite chips into the well located on the south side of the 252 Main Street, Durham, residence as part of well decommissioning activities. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Lockable cap that Grela placed on top of the casing of the well located on the north side of the 166 Maple Avenue, Durham, property. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	June 27, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	455
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Lockable cap that Grela placed on top of a new section of steel riser that they welded onto the well located on the south side of the 110 Maple Avenue, Durham, property. View to the north.