

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	1 of 14

Weather Conditions			
Conditions:	Daylight hours: Sunny. Wind variable 0-9 mph.		
Temperature (°F):	High 88°F	Low 63°F	

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	0	X	8
Jay's Landscaping	4	x	8	Foreman	1	X	8
Matt Chlor	0	x	8	Dump truck Operator	0	X	8
A&J Construction	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	0	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	4	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow installed a catch basin to the north of Pickett Lane, Durham, at Station 500+50. Jay's Landscaping planted trees at the Booster Station and the Water Meter Building.

Daily Activities – installation of water lines, Durham

Ludlow installed a catch basin to the north of Pickett Lane, Durham, at Station 500+50.

0710: Ludlow has begun to mobilize to the intersection of Pickett Lane and Main Street to resume work on the installation of catch basins at Station 500+50.

0737: Ludlow is excavating on the north side of the catch basin they installed yesterday on the north side of Pickett Lane at Station 500+50.

0817: Ludlow is excavating on the north side of the catch basin they installed on June 30, 2022 at Station 500+50. Ludlow has excavated a hole approximately 6.5' deep and are leveling the grade at the bottom using ¾" stone.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	2 of 14

0825: Ludlow begins to place the first section of the catch basin into the excavation they made at Station 500+50 today.

0920: Ludlow continues with the installation of a catch basin located ~2 feet north of the catch basin they finished installing yesterday at Station 500+50. Ludlow has connected the two catch basins with a section of 15" RCP.

0954: Ludlow has placed all sections of the catch basin they are installing this morning into the excavation they made at Station 500+50 and are currently backfilling around it in 1' lifts. Ludlow is compacting in between lifts with a jumping jack.

1031: Ludlow is placing asphalt where they removed and replaced a section of 12" RCP at Station 500+50 on Pickett Lane. Ludlow is also placing asphalt around the catch basin they installed on the north side of Pickett Lane at Station 500+50.

1132: Ludlow begins to place loam around the catch basin they installed today at Station 500+50.

1208: Ludlow is finishing up grading the loam and grass seed that they placed around the catch basin installed this morning at Station 500+50.

1234: Ludlow is working on the driveway of the 114 Maiden Lane property where they are placing and grading additional gravel.

1324: Ludlow continues to place and grade gravel on the driveway of the 114 Maiden Lane property.

1417: Ludlow continues to place and grade gravel on the driveway of the 114 Maiden Lane property.

1449: Ludlow has finished at the 114 Maiden Lane property for the day.

Daily Activities – Landscaping, S. Main Street, Middletown

Jay's Landscaping planted trees at the Booster Station and the Water Meter Building.

0855: Jay's Landscaping has placed 9 White Pines on the east side of the fence at the Booster Station located on S. Main Street in Middletown. The trees still need to be backfilled and watered.

1101: Jay's Landscaping is working on the south side of the water meter building installing White Pines.

1129: Jay's Landscaping continues installing White Pines on the south side of the Water Meter Building.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	3 of 14



Picture 1: Excavation that Ludlow made on the north side of the catch basin they installed on June 30, 2022 at Station 500+50 on the north side of Pickett Lane, Durham. Ludlow will be installing a second catch basin in the excavation. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	4 of 14



Picture 2: Ludlow placing ¾" stone into the bottom of the excavation that Ludlow made on the north side of the catch basin they installed on June 30, 2022 at Station 500+50 as they prepare to install a second catch basin. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	5 of 14



Picture 3: Ludlow placing a section of the second catch basin they are installing at Station 500+50; immediately north of the catch basin they installed on Pickett Lane on June 30, 2022. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	6 of 14



Picture 4: White pines planted by Jay's Landscaping on the east side of the Booster Station located on S. Main Street in Middletown. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	7 of 14



Picture 5: Ludlow placing mortar around a section of 15" RCP that connects the catch basin that Ludlow installed at Station 500+50 to the catch basin they installed today on July 1, 2022. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	8 of 14



Picture 6: Ludlow placing fill on the east side of the catch basin they are installing at Station 500+50. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	9 of 14



Picture 7: Ludlow raking out freshly-placed asphalt on Pickett Lane at Station 500+50, where they replaced a section of 12" RCP and installed a catch basin on the north side of the road. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	10 of 14



Picture 8: Ludlow compacting backfill around the catch basin they installed today at Station 500+50 to the north of Pickett Lane. View to the southeast.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	11 of 14



Picture 9: Jay's Landscaping auguring a hole for the planting of a white pine on the south side of the Water Meter Building located on S. Main Street in Middletown. View to the northwest.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	12 of 14



Picture 10: Ludlow raking out loam and grass seed that was spread around the catch basin they just installed at Station 500+50 north of Pickett Lane. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	13 of 14



Picture 11: Ludlow placing gravel on the driveway of the 114 Maiden Lane as they work to finish restoration efforts after the installation of a 2" copper water service line. View to the west.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	July 01, 2022
Location:	Pickett Lane and Maiden Lane, Durham, S. Main Street, Middletown	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	459
Contractor:	Ludlow Construction	Page:	14 of 14



Picture 12: White pines that Jay's Landscaping installed on the south side of the Water Meter Building located on S. Main Street in Middletown. View to the northeast.

Res. Representative:	J. Meunier	Date:	7/01/22
-----------------------------	------------	--------------	---------