

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 13

Weather Conditions			
Conditions:	Daylight hours: Cloudy. Wind variable 0-3 mph.		
Temperature (°F):	High 84°F	Low	62°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Barnhart	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	1	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	6	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on placing permanent paving at the 312, 313, 316, 321, 325, and 327 Main Street, Durham, properties. Fazzino Plumbing installed final water service components at 228R Maple Avenue, Durham.

### Daily Activities – Permanent paving, Durham

Ludlow worked on placing permanent paving at the 312, 313, 316, 321, 325, 327 Main Street, Durham, properties.

0709: Ludlow has mobilized to the 321 Main Street, Durham, property to overcut and pave the trench where they previously installed a copper water service line.

0736: Ludlow continues to saw cut the footprint of trench overcut at the 321 Main Street property.

0740: Ludlow is stripping pavement from the south side of the driveway of the 313 Main Street, Durham, property where they previously brought a copper water service line to the house.

0806: Ludlow has finished stripping asphalt from the trench overcut footprint at the 313 Main Street property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/12/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 13

0817: Ludlow is excavating within the trench overcut footprint at the 321 Main Street, Durham, property.

0826: Ludlow is peeling the asphalt from the trench footprint at 321 Main Street.

0857: Ludlow is saw-cutting the shared driveway apron for the 325 and 327 Main Street, Durham, properties.

0916: Ludlow is placing 1.25" processed gravel on the footprint of the trench overcut at the 321 Main Street property as a base before they lay down asphalt.

0920: Ludlow is placing 1.25" processed gravel as a base in the trench footprint at the 321 Main Street property.

1002: Ludlow is compacting the 1.25" processed gravel that they placed at 321 Main Street property with a Volvo DD25B rolling compactor.

1023: Ludlow starts to saw-cut the footprint of the shared driveway apron they are planning to replace for the 312 and 316 Main Street, Durham, properties.

1044: Ludlow continues to saw-cut the footprint of the shared driveway apron they are planning to replace for the 312 and 316 Main Street, Durham, properties.

1122: Ludlow is placing 1.25" process gravel on the driveway aprons for the 312 and 316 Main Street, properties.

1231: Ludlow has compacted the 1.25" process gravel they placed on the shared driveway apron for the 312 and 316 Main Street properties. Ludlow is currently applying tack coat to the edges of the cut pavement at the 316 Main Street property.

1241: Ludlow has started to place the first of two lifts of asphalt in the trench overcut at the 321 Main Street property.

1259: Ludlow is using a Volvo rolling compactor on the asphalt that they placed on the trench overcut footprint of the 321 Main Street property.

1319: Ludlow is using a Volvo rolling compactor on the first lift of asphalt they placed on the driveway apron for the 312/316 Main Street properties.

1407: Ludlow begins placing the second and final lift of asphalt on the trench overcut on the 321 Main Street property.

1421: Ludlow continues to place and compact the second and final lift of asphalt at the 321 Main Street property.

1442: Ludlow is placing a second lift asphalt on the shared driveway apron at the 312 and 316 Main Street properties.

1457: Ludlow is rolling the asphalt they placed on the shared driveway aprons for the 312 and 316 Main Street properties with a rolling compactor.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/12/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 13

### Daily Activities – Installation of final water service components, Durham

Fazzino installed final water service components at 228R Maple Avenue, Durham.

0947: Fazzino Plumbing continues to work on installing final water service components at the 228R Maple Avenue residence.

1019: Fazzino Plumbing continues working on installing final water service components at the 228R Maple property.

1149: Fazzino Plumbing has completed the installation of final water service components at the 228R Maple Avenue property. Fazzino Plumbing is turning the water on at the street to test the line.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/12/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 13



Picture 1: Ludlow saw-cutting the footprint of a trench overcut in order to place permanent pavement on the driveway of the 321 Main Street, Durham, property. View to the north.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 13



**Picture 2: Ludlow excavating temporary paving on the south edge of the driveway of the 313 Main Street, Durham, property as they prepare to place permanent paving. View to the east.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 13



**Picture 3: Ludlow saw-cutting the footprint of a trench overcut in order to place permanent pavement on the parking area of the 327 Main Street, Durham, property. View to the southwest.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 13



**Picture 4: Ludlow compacting -1.25" processed gravel that they placed in the footprint of the trench overcut at the 321 Main Street, Durham, property. View to the southeast.**

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 13



Picture 5: Final water service components that Fazzino installed at the 228R Maple Avenue, Durham, residence.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 13



Picture 6: Ludlow compacting edges of the first lift of asphalt that they placed within the footprint of the trench overcut at the 321 Main Street, Durham, property. View to the east.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	10 of 13



**Picture 7: Ludlow using a rolling compactor on the first lift of asphalt that they placed within the footprint of the trench overcut at the 321 Main Street, Durham, property. View to the southeast.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	11 of 13



**Picture 8: Ludlow using a rolling compactor on the first lift of asphalt that they placed within the footprint of the shared driveway apron for the 312 and 316 Main Street, Durham, properties. View to the northeast.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	12 of 13



**Picture 9: Ludlow grading the first lift of asphalt they placed within the footprint of the shared driveway apron for the 312 and 316 Main Street, Durham, properties. View to the northeast.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 12, 2022
<b>Location:</b>	Maple Avenue, and Main Street, Durham	<b>Day of Week:</b>	Friday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	488
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	13 of 13



**Picture 10: Ludlow placing the second lift of asphalt on the trench overcut footprint at the 321 Main Street, Durham, property. View to the southeast.**