

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 11

Weather Conditions			
Conditions:	Daylight hours: Mostly sunny. Wind variable 0-8 mph.		
Temperature (°F):	High 82°F	Low	54°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Farrar Filter Co. Inc.	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on placing permanent paving on the 370 and 376 Main Street, Durham, properties. They also installed an extension on the fire hydrant located at 328 Main Street, Durham.

### Daily Activities – Permanent paving, Durham

Ludlow worked on placing permanent paving on the 370 and 376 Main Street, Durham, properties.

0707: Ludlow mobilizes to 370 and 376 Main Street, Durham, properties to place permanent pavement on a shared driveway apron and a trench overcut located between the 370 and 376 Main Street buildings.

0719: Ludlow is saw cutting the footprint for the trench overcut located between 370 and 376 Main Street

0729: Ludlow has mobilized to the 328 Main Street, Durham, property to add a 1' extension beneath the hydrant located on the east edge of the property next to Main Street.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/16/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 11

0748: Ludlow continues to work on adding a 1' extension to the hydrant located on the east side of the 328 Main Street property.

0820: Ludlow continues to saw-cut the trench overcut between the 370 and 376 Main Street buildings.

0831: Ludlow has finished installing a 1' extension on the fire hydrant located on the east side of the 328 Main Street, Durham, property. Ludlow is currently placing loam and seed on the northwest corner of the Talcott Lane/Main Street intersection (on the 328 Main Street, Durham, property).

0908: Ludlow continues to saw-cut pavement at the 370 and 376 Main Street properties.

0936: Ludlow begins to strip asphalt from within the footprint of the trench overcut located between the 370 and 376 Main Street buildings.

1014: Ludlow continues to strip asphalt from within the footprint of the trench overcut located between the 370 and 376 Main Street buildings.

1024: Ludlow is currently hand excavating around the two curb stops that are located between the 370 and 376 Main Street buildings.

1048: Ludlow has just finished installing a road box over each of the two curb stops located between the 370 and 376 Main Street buildings.

1152: Ludlow is using a jumping jack and a rolling compactor on 1.25" processed gravel that they placed within the footprint of the trench overcut and shared driveway apron located at the 370 and 376 Main Street properties.

1230: Ludlow has placed the first lift of asphalt within the footprint of the shared driveway apron and the trench overcut located between 370 and 376 Main Street properties.

1256: Ludlow continues to place the first lift of asphalt within the footprint of the shared driveway apron and the trench overcut located between 370 and 376 Main Street properties. Ludlow is using a rolling compactor and a jumping jack to start compacting the asphalt that they have placed so far.

1353: Ludlow has almost finished placing the second lift the asphalt within the footprint of the trench overcut and shared driveway apron for the 370 and 376 Main Street properties. Ludlow has begun to compact the asphalt with a rolling compactor.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/16/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 11



Picture 1: Ludlow saw cutting the footprint of a trench overcut located between 370 and 376 MainStreet in Durham. View to the east.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 11



Picture 2: Ludlow installing a 1' extension on a hydrant located in front of 328 Main Street, Durham. View to the east.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/16/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 11



**Picture 3: Ludlow removing old asphalt from within the footprint of the trench overcut and the shared driveway apron located between the 370 and 376 Main Street, Durham, properties. View to the northeast.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 11



**Picture 4: The footprint of the trench overcut and the shared driveway apron located between the 370 and 376 Main Street, Durham, properties after Ludlow removed the old asphalt from within the footprints. View to the northwest.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 11



Picture 5: Ludlow backfilling around two road boxes they just installed over the curb stops for the 370 and 376 Main Street, Durham, properties. View to the northeast.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 11



**Picture 6: Ludlow compacting 1.25" processed gravel that they placed within the footprint of the trench overcut and the shared driveway apron for the 370 and 376 Main Street, Durham, properties. View to the east.**

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/16/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 11



**Picture 7: Ludlow compacting the first lift of asphalt that they placed within the footprint of the trench overcut and the shared driveway apron for the 370 and 376 Main Street, Durham, properties. View to the east.**

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/16/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	10 of 11



**Picture 8: Ludlow compacting the first lift of asphalt that they placed within the footprint of the trench overcut and the shared driveway apron for the 370 and 376 Main Street, Durham, properties with a jumping jack. View to the west.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 16, 2022
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	490
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	11 of 11



Picture 9: Ludlow grading and compacting the second lift of asphalt that they placed within the footprint of the trench overcut and the shared driveway apron for the 370 and 376 Main Street, Durham, properties with a jumping jack. View to the north.