

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	1 of 14

Weather Conditions			
Conditions:	Daylight hours: Partly sunny. Wind variable 0-5 mph.		
Temperature (°F):	High 82°F	Low	66°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Farrar Filter Co. Inc.	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors:	None.
-----------	-------

Pipe Connections, Installations, and Other Work

Ludlow worked on paving preparation activities at the 257 Main Street, Durham, property. Ludlow worked on landscaping activities at the Booster Station and the water tank work zone on the Shared Access Driveway in Middletown.

Daily Activities – Paving, Durham

Ludlow worked on paving preparation activities at the 257 Main Street, Durham, property.

0712: Ludlow begins to stage at the 257 Main Street, Durham, property as they prepare to replace the property's gravel driveway with asphalt.

0730: The USACE and one of the residents of the 257 Main Street property walk the project area together to go over the details of the paving of the property's driveway.

0751: Ludlow is saw-cutting a straight edge on the concrete panel of the sidewalk located on the north side of the driveway of the 257 Main Street property.

Res. Representative:	J. Meunier	Date:	8/18/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	2 of 14

0803: Ludlow is saw-cutting pavement where the driveway of the 257 Main Street property meets Main Street.

0810: Ludlow has begun to excavate gravel and fill from the footprint of the 257 Main Street driveway, starting at the property's garage and moving west. Ludlow has uncovered the top of a drywell on the west side of the property's garage.

0839: Ludlow continues to excavate gravel and fill from the driveway at the 257 Main Street property by hand and with a small excavator (a Volvo ECR58). Excavated fill is being placed into a dump truck for offsite removal.

0905: Ludlow has uncovered a second drywell in the driveway of the 257 Main Street property. The second drywell is located on the north side of the property's driveway, approximately 10' northwest of the first drywell. Ludlow has also daylighted 2" PVC on the south side of the driveway footprint while removing gravel and fill as they continue to prepare for paving.

0948: Ludlow has removed all gravel between the garage and the east side of the paved portion of the 257 Main Street driveway. Ludlow has begun to remove the asphalt from the driveway between the sidewalk and the east side of Main Street.

1013: Ludlow is excavating and grading fill from the footprint of the paved section of the driveway of the 257 Main Street property.

1149: Farmington Ready-Mix delivers a load of flowable fill to the 257 Main Street property for placement into the two drywells that they daylighted today on the east side of the property's driveway.

1203: Ludlow has filled both drywells that they daylighted on the east side of the driveway at the 257 Main Street property with flowable fill.

1217: Ludlow has placed 1.25" processed gravel on the west side of the driveway footprint at the 257 Main Street property.

1219: Ludlow is placing 1.25" processed gravel on the east side of the driveway at the 257 Main Street property.

1225: Ludlow is using a CAT 279D track loader to grade the 1.25" processed gravel they just placed on the east side of the driveway at the 257 Main Street property.

1307: Ludlow continues to place and grade 1.25" processed gravel on the driveway of the 257 Main Street property.

1329: Ludlow continues to place and grade 1.25" processed gravel on the driveway of the 257 Main Street residence.

1351: Ludlow has finished compacting the 1.25" processed gravel they placed on the driveway of the 257 Main Street property and has begun to demobilize from the property for the day.

1402: Ludlow has demobilized from the 257 Main Street property for the day and will begin paving activities at the property tomorrow.

Daily Activities – Landscaping activities, Middletown

Ludlow worked on landscaping activities at the Booster Station and the water tank work zone on the Shared Access Driveway in Middletown.

Res. Representative:	J. Meunier	Date:	8/18/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	3 of 14

0845: Ludlow has mobilized to the water tank work zone and the Shared Access Driveway in Middletown to remove grass clippings from the edge of the road using leaf blowers.

1310: Ludlow has mobilized to the Water Meter Building property located on S. Main Street in Middletown to cut grass.

Res. Representative:	J. Meunier	Date:	8/18/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	4 of 14



Picture 1: Ludlow saw cutting the edge of pavement where the driveway for the 257 Main Street residence meets Main Street in Durham. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	5 of 14



Picture 2: Ludlow uncovering a dry well located on the west side of the garage at the 257 Main Street property. View to the southeast.

Res. Representative:	J. Meunier	Date:	8/18/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	6 of 14



Picture 3: The interior of the dry well that Ludlow daylighted on the west side of the garage at the 257 Main Street property. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	7 of 14



Picture 4: Ludlow using a leaf blower to clean grass clippings off of the Shared Access Driveway in Middletown. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	8 of 14



Picture 5: A second dry well that Ludlow daylighted when preparing the subgrade of the driveway footprint at the 257 Main Street property for paving tomorrow. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	9 of 14



Picture 6: 2" PVC that Ludlow daylighted when preparing the subgrade of the driveway footprint at the 257 Main Street property for paving tomorrow. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	10 of 14



Picture 7: Ludlow continuing to remove gravel from the driveway footprint at the 257 Main Street property as they prepare to pave the driveway tomorrow. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	11 of 14



Picture 8: Ludlow placing and grading 1.25" processed gravel on the west side of the driveway at the 257 Main Street property as they prepare for paving tomorrow. View to the south.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	12 of 14



Picture 9: Ludlow removing pavement from the west side of the driveway at the 257 Main Street property. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	13 of 14



Picture 10: Ludlow cutting grass on the north side of the Water Meter Building located on S. Main Street in Middletown. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 18, 2022
Location:	Main Street, Durham; S. Main Street and the Shared Access Driveway, Middletown	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	492
Contractor:	Ludlow Construction	Page:	14 of 14



Picture 11: Ludlow cutting grass on the west side of the Water Meter Building located on S. Main Street in Middletown. View to the southwest.