

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 9

### Weather Conditions

Conditions: Daylight hours: Partly cloudy/rain. Wind variable 0-3 mph.  
 Temperature (°F): High 82°F Low 66°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

### Daily Activities – paving, Durham

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

0715: Ludlow is mobilizing to 212R Maple Avenue, Durham to repave a portion of the property's driveway.

0736: Ludlow is setting up grade stakes along the driveway of the 212R Maple Avenue property.

0755: Ludlow begins to strip payment from the footprint of the driveway at the 212R Maple Avenue property. Ludlow is loading the waste asphalt into a dump truck for offsite removal.

0912: Ludlow continues to strip payment from the footprint of the driveway at the 212R Maple Avenue property and load the waste asphalt into a dump truck for offsite removal.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/23/22
-----------------------------	------------	--------------	---------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 9

1009: Ludlow continues to strip payment from the footprint of the driveway at the 212R Maple Avenue property and load the waste asphalt into a dump truck for offsite removal.

1100: Ludlow continues to strip payment from the footprint of the driveway at the 212R Maple Avenue property and load the waste asphalt into a dump truck for offsite removal.

1204: Ludlow begins excavating fill from within the footprint of the west side of the driveway at the 212R Maple Avenue property.

1251: Ludlow continues to excavate fill from within the footprint of the west side of the driveway at the 212R Maple Avenue property. Ludlow has placed a load of 1.25" process gravel on the west side of the driveway and it's begun to grade it within the footprint of the driveway.

1329: Ludlow continues to excavate fill from within the footprint of the driveway at the 212R Maple Avenue property and place 1.25" process gravel where the fill was removed.

1404: Ludlow continues to excavate fill from within the footprint of the driveway at the 212R Maple Avenue property and place 1.25" process gravel where the fill was removed.

1429: Ludlow continues to excavate fill from within the footprint of the driveway at the 212R Maple Avenue property and place 1.25" process gravel where the fill was removed.

### Daily Activities – Other

Connecticut Water collected water samples for chlorine analysis from the PRV vault located on Main Street, Durham.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/23/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 9



Picture 1: Ludlow removing pavement from the driveway at 212R Maple Ave. residence.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 9



**Picture 2: Ludlow staking the edge of the existing driveway and removing the existing asphalt pavement at 212R Maple Ave.**

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>8/23/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 9



Picture 3: Ludlow removing existing pavement from the driveway at 212R Maple Avenue. View to the east.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>8/23/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 9



Picture 4: Ludlow removing pavement at the driveway entrance to 212R Maple Avenue. View to the east.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>8/23/22</u>
-----------------------------	-------------------	--------------	----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 9



Picture 5: Ludlow excavating and grading the driveway at 212R Maple Avenue.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 9



Picture 6: Ludlow placing processed stone in the driveway at 212R Maple Avenue.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>8/23/22</u>
-----------------------------	-------------------	--------------	----------------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 23, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	495
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 9



Picture 7: Ludlow placing processed stone in the driveway at 212R Maple Ave. View to the west.