

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 9

### Weather Conditions

Conditions: Daylight hours: Sunny. Wind variable 0-6 mph.  
 Temperature (°F): High 90°F Low 66°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

### Daily Activities – Paving, Durham

Ludlow worked on paving activities on the driveway located on the 212R Maple Avenue, Durham, property.

0706: Ludlow has mobilized to the 212R Maple Avenue property to resume paving activities.

0729: Ludlow is compacting the 1.25" processed gravel that they placed on the footprint of the driveway at the 212R Maple Avenue property over the past two days as they prepare to place asphalt today.

0732: Ludlow prepares to place tack coat on the cut edge of pavement on the west side of the driveway at the 212R Maple Avenue property.

0757: Ludlow begins to place first 2" lift of asphalt on the west side of the 212R Maple Avenue driveway.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/25/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 9

0836: Ludlow continues to place first 2" lift of asphalt on the west side of the 212R Maple Avenue driveway.

0912: Ludlow continues to place first 2" lift of asphalt on the west side of the 212R Maple Avenue driveway. Temperature of the asphalt is 311°F.

0954: Ludlow has almost finished placing the first lift of asphalt on the footprint of the driveway at the 212R Maple Avenue property.

1209: Ludlow arrives with a load of asphalt for the second and final lift they will be placing on the footprint of the driveway located on the 212R Maple Avenue property.

1223: Ludlow begins to place the second lift of asphalt on the driveway of the 212R Maple Avenue property. Asphalt temperature is 309°F.

1258: Ludlow begins to place the second lift of asphalt on the driveway of the 212R Maple Avenue property.

1348: Ludlow has placed the second lift of asphalt on the majority of the driveway at the 212R Maple Avenue property. Ludlow is currently placing a second lift of asphalt where the driveway apron meets Maple Avenue.

1413: Ludlow brings additional asphalt to the 212R Maple Avenue property as they work to finish placing a second lift of asphalt on the driveway apron.

1428: Ludlow has finished placing asphalt on the footprint of the driveway at the 212R Maple Avenue property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/25/22
-----------------------------	------------	--------------	---------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 9



Picture 1: Ludlow compacting 1.25" processed gravel on the driveway footprint of the 212R Maple Avenue, Durham, property. View to the northwest.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 9



**Picture 2: Ludlow applying tack coating to the cut edge of existing pavement on the west side of the driveway footprint of the 212R Maple Avenue property. View to the southwest.**



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 9



Picture 3: Ludlow placing the first of two lifts of asphalt on the footprint of the 212R Maple Avenue property driveway. View to the north.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 9



Picture 4: Ludlow placing the first of two lifts of asphalt on the footprint of the 212R Maple Avenue property driveway. View to the west.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/25/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 9



Picture 5: Ludlow placing the second of two lifts of asphalt on the footprint of the 212R Maple Avenue property driveway. View to the north.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 9



**Picture 6: Ludlow placing the second of two lifts of asphalt on the footprint of the 212R Maple Avenue property driveway where it connects with Maple Avenue. View to the northeast.**

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/25/22
-----------------------------	------------	--------------	---------



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	August 25, 2022
<b>Location:</b>	Maple Avenue, Durham	<b>Day of Week:</b>	Thursday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	497
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	9 of 9



Picture 7: Ludlow using a rolling compactor on the second lift of asphalt they placed on the footprint of the driveway on the 212R Maple Avenue property. View to the northwest.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	8/25/22
-----------------------------	------------	--------------	---------