

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	1 of 11

Weather Conditions

Conditions: Daylight hours: Mostly sunny. Wind variable 0-10 mph.
 Temperature (°F): High 88°F Low 64°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Alarm Systems, Inc.	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow worked on paving activities on the driveways located on the 119, 212R, and 236 Maple Avenue, Durham, properties.

Daily Activities – Paving, Durham

Ludlow worked on paving activities on the driveways located on the 119, 212R, and 236 Maple Avenue, Durham, properties.

0711: Ludlow has mobilized back to the 212R Maple Avenue, Durham, property to spread loam and grass seed on either side of the driveway.

0840: Ludlow continues to spread loam and grass seed on either side of the driveway at the 212R Maple Avenue, Durham, property.

0947: Ludlow just finished seeding the loam they placed on both sides of the driveway at the 212R Maple Avenue property.

Res. Representative:	J. Meunier	Date:	8/26/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	2 of 11

1002: Ludlow is using a Broce Broom to clean the surface of the asphalt they placed on the driveway of the 212R Maple Avenue property.

1019: Ludlow has mobilized to the 236 Maple Avenue, Durham property to daylight the curb stop on the property's north driveway that was paved over by Laydon several weeks ago.

1037: Ludlow has daylighted the curb stop on the 236 Maple Avenue property's north driveway and is in the process of raising the curb stop.

1142: Ludlow has mobilized to the 119 Maple Avenue, Durham, property to overcut they temporary pavement that they placed when they installed a copper water service line to the residence.

1145: Ludlow is in the process of marking out the cut lines on the trench overcut on the east side of the driveway at the 119 Maple Avenue property.

1208: Ludlow is saw-cutting the footprint of the trench overcut on the east side of the 119 Maple Avenue driveway. Ludlow has also started to remove the pavement within the footprint of the trench overcut with an excavator.

1241: Ludlow is removing the asphalt from within the footprint of the trench overcut located on the east side of the 119 Maple Avenue driveway. Ludlow is in the process of applying tack coat to the edges of the cut pavement on the east and west side of the trench overcut.

1305: Ludlow begins to place the first of two lifts of asphalt within the footprint of the trench overcut located on the east side of the 119 Maple Avenue driveway.

1354: Ludlow begins to place the second of two lifts of asphalt within the footprint of the trench overcut located on the east side of the 119 Maple Avenue driveway.

1406: Ludlow continues to place the second of two lifts of asphalt within the footprint of the trench overcut located on the east side of the 119 Maple Avenue driveway.

Res. Representative:	J. Meunier	Date:	8/26/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	3 of 11



Picture 1: Ludlow grading loam that they placed on the sides of the driveway footprint of the 212R Maple Avenue, Durham, property. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	4 of 11



Picture 2: Ludlow grading loam that they placed on the sides of the driveway footprint of the 212R Maple Avenue, Durham, property. View to the west.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>8/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	5 of 11



Picture 3: Ludlow cleaning the 212R Maple Avenue property driveway with a Broce Broom. View to the north.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>8/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	6 of 11



Picture 4: Ludlow cleaning the 212R Maple Avenue property driveway with a Broce Broom. View to the north.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>8/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	7 of 11



Picture 5: Ludlow saw-cutting the pavement on the 236 Maple Avenue property driveway in order to daylight and raise the curb stop. View to the south.

Res. Representative: J. Meunier Date: 8/26/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	8 of 11



Picture 6: Ludlow marking out the cut lines on the trench overcut on the driveway of the 119 Maple Avenue property. View to the north.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>8/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	9 of 11



Picture 7: Ludlow saw-cutting the footprint of the trench overcut on the east side of the 119 Maple Avenue driveway. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	10 of 11



Picture 8: Ludlow applying tack coat to the cut edge of the pavement on the east side of the trench overcut on the footprint of the 119 Maple Avenue property driveway. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	August 26, 2022
Location:	Maple Avenue, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	498
Contractor:	Ludlow Construction	Page:	11 of 11



Picture 9: Ludlow placing the first of two lifts of asphalt on the footprint of the 119 Maple Avenue trench overcut. View to the southwest.

Res. Representative:	J. Meunier	Date:	8/26/22
-----------------------------	------------	--------------	---------