

AECOM

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 1 of 9 |

Weather Conditions

Conditions: Daylight hours: Sunny. Wind variable 0-7 mph.
 Temperature (°F): High 80°F Low 56°F

| Contractors & Subcontractors Workforce | | | | Equipment in Use | | | |
|--|---|---|-----|--------------------------------|---|---|-----|
| Trade | # | x | hrs | Trade | # | X | hrs |
| USACE | | | | Ludlow Construction | | | |
| Field Engineer | 0 | x | 8 | Superintendent | 0 | X | 8 |
| | | | | Safety Officer | 1 | X | 8 |
| United Concrete | 0 | x | 8 | Foreman | 1 | X | 8 |
| West State Mechanical | 0 | x | 8 | Dump truck Operator | 1 | X | 8 |
| Northeast Rigging | 0 | x | 8 | Excavator Operator | 1 | X | 8 |
| Grela Well Drilling | 0 | X | 8 | Skid Steer/Bucket Loader | 1 | X | 8 |
| Fazzino Plumbing | 0 | X | 8 | Laborers | 2 | X | 8 |
| United Concrete | 0 | x | 8 | Note that some persons operate | | | |
| Knapp Engineering | 0 | x | 8 | Multiple pieces equipment. | | | |
| Apuzzo Electric | 0 | x | 8 | | | | |
| Alarm Systems, Inc. | 0 | x | 8 | Sub-contractor | 0 | X | 8 |
| A&R Electrical | 0 | x | 8 | Municipal Police Detail | 0 | X | 8 |
| | | | | State Police Detail | 0 | X | 8 |

| Type | # | x | hrs |
|------------------------------|---|---|-----|
| Concrete/Asphalt Road Saw | 0 | x | 8 |
| Dump truck | 1 | x | 8 |
| Excavator – Large | 1 | x | 8 |
| Excavator - Mid-Size | 0 | x | 8 |
| Excavator - Rubber Wheeled | 0 | x | 8 |
| Skid Steer / Bucket Loader | 0 | x | 8 |
| Rolling Compactor | 0 | x | 8 |
| Plate Compactor | 1 | x | 8 |
| Jumping Jack Compactor | 1 | x | 8 |
| Street Sweeper (Broce Broom) | 0 | x | 8 |
| Material Hopper | 0 | x | 8 |
| Cutoff saw | 1 | x | 8 |
| Light Tower | 0 | x | 8 |

Visitors: None.

Daily Activities – Concrete placement and preparing sections of sidewalks for concrete placement on Pickett Lane and Main Street

0730: Ludlow Construction crew is placing concrete at a prepared section of removed sidewalk located near the administrative offices of Coginchaug Regional High School. Ludlow Personnel is using concrete screeds and floats to finish the concrete.

0818: Ludlow Construction is at a different section of removed sidewalk that has also been prepped for concrete placement located near the administrative offices of Coginchaug Regional High School. Ludlow Construction is placing concrete at this location to fully restore a section of removed sidewalk that was distributed by previous construction activities.

0848: Ludlow Construction is at a section of removed sidewalk that has been prepped for concrete placement located between Coginchaug Regional High School and Frank Ward Strong School on Pickett Lane. Ludlow Construction is placing concrete to fully restore the section of removed sidewalk that was disturbed by previous construction activities.

0906: Ludlow Construction is at a section of removed sidewalk that has been prepped for concrete placement located on 126 Maple Avenue. Ludlow Construction is placing concrete to fully restore the section of the sidewalk that was disturbed by previous construction activities.

| | | | |
|-----------------------------|--------|--------------|---------|
| Res. Representative: | A.Mora | Date: | 9/07/22 |
|-----------------------------|--------|--------------|---------|

AECOM

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 2 of 9 |

0918: Ludlow Construction is placing concrete at the Durham Health Mart Pharmacy. Ludlow construction personnel uses concrete screeds and floats to finish the concrete.

0950: Ludlow Construction returns to a previously poured concrete location by Coginchaug Regional High School to complete the concrete finishing and tool the joints.

1102: Ludlow Construction returns to a previously poured concrete location on Pickett Lane between Coginchaug Regional High School & Frank Ward Strong School to complete the concrete finishing and tool the joints.

1210: Ludlow Construction is on Pickett Lane prepping an area where concrete will be placed for a backflow preventer base. Adjustments are being made to extend the area of concrete that will be placed.

1302: Ludlow Construction uses an excavator to remove a section of sidewalk on 153 Main Street. The excavator removes a portion of the dirt and gravel that is below the removed section of the sidewalk to have 5 inches of depth of vertical space for concrete to be placed. This section of the removed sidewalk is being prepped for concrete placement by adding wire mesh reinforcement and wooden forms.

| | | | |
|-----------------------------|---------------|--------------|----------------|
| Res. Representative: | <u>A.Mora</u> | Date: | <u>9/07/22</u> |
|-----------------------------|---------------|--------------|----------------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 3 of 9 |



Picture 1: Ludlow Construction is placing concrete onto a section of removed sidewalk located near Coghinchaug Regional High School that has been prepped for concrete placement.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 4 of 9 |



Picture 2: Ludlow Construction is checking the level of the wooden forms to the existing light pole base to confirm that the concrete will be at the desired grade.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 5 of 9 |



Picture 3: Ludlow Construction is placing concrete in another section of removed sidewalk located near Coginchaug Regional High School.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 6 of 9 |



Picture 4: Ludlow Construction is using concrete screeds, rakes, and floats to adjust the recently placed concrete located between Cuginchaug Regional High School and Frank Ward Strong School on the north side of Pickett Lane.

| | | | |
|-----------------------------|--------|--------------|---------|
| Res. Representative: | A.Mora | Date: | 9/07/22 |
|-----------------------------|--------|--------------|---------|

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 7 of 9 |



Picture 5: Ludlow construction is tooling the joints in the concrete sidewalk near Coginchaug Regional High School.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 8 of 9 |



Picture 6: Ludlow Construction begins to adjust the forms for the backflow preventer enclosure base on the south side of Pickett Lane.

Daily Report

| | | | |
|--------------------|--------------------------------------|---------------------|-------------------|
| Project: | Durham Meadows Pipeline Installation | Date: | September 7, 2022 |
| Location: | Pickett Lane and Main Street, Durham | Day of Week: | Wednesday |
| Project #: | AECOM: 6061487 | Report No: | 504 |
| Contractor: | Ludlow Construction | Page: | 9 of 9 |



Picture 7: Ludlow Construction has finished forming a section of removed sidewalk located at 153 Main Street Durham. View to the south.