

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 22, 2022
Location:	Pickett Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	515
Contractor:	Ludlow Construction	Page:	1 of 4

Weather Conditions			
Conditions:	Daylight hours: Heavy rain. Wind variable 0-9 mph.		
Temperature (°F):	High 73°F	Low 55°F	

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow began to daylight the well casing and surrounding subsurface vault of the well located on the north side of the Cuginchaug Regional High School in Durham and performed general housekeeping at the 281 Main Street, Durham, work yard.

Daily Activities – Well decommissioning activities, borehole assessment, Durham

Ludlow began to daylight the well casing and surrounding subsurface vault of the well located on the north side of the Cuginchaug Regional High School in Durham.

0739: Ludlow has mobilized to the north side of the Cuginchaug Regional High School (CRHS) to excavate around the casing of the well located on the north side of the school.

0743: Ludlow begins to excavate by hand and with a backhoe around the well casing located on the north side of the CRHS.

0744: Geophysical Applications has canceled work for the day due to the threat of impending thunder showers.

0800: Ludlow continues to excavate around the casing of the well located on the north side of the CRHS. Rain has begun to fall.

Res. Representative:	J. Meunier	Date:	9/22/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 22, 2022
Location:	Pickett Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	515
Contractor:	Ludlow Construction	Page:	2 of 4

0820: Ludlow has begun to expose a concrete box that surrounds the well casing. Heavy rain is falling.

0832: Ludlow has stopped working on the well located on the north side of the CRHS and has begun to secure the excavation with stakes and snow fencing as heavy rain continues to fall.

0846: Ludlow has demobilized from the well located on the north side of the CRHS after securing the excavation with snow fence. The bottom of the excavation is ~1.5' below surface grade at its deepest.

Daily Activities – 281 Main Street work yard, Durham

Ludlow performed general housekeeping at the 281 Main Street, Durham, work yard.

0936: Ludlow works on miscellaneous housekeeping activities at the 281 Main Street, Durham, work yard.

1022: Ludlow works on miscellaneous housekeeping activities at the 281 Main Street, Durham, work yard. Ludlow doesn't have any additional production work planned for the remainder of the day.

Res. Representative:	J. Meunier	Date:	9/22/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 22, 2022
Location:	Pickett Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	515
Contractor:	Ludlow Construction	Page:	3 of 4



Picture 1: Ludlow excavating around the well located on the north side of the CRHS as part of well decommissioning activities. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 22, 2022
Location:	Pickett Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	515
Contractor:	Ludlow Construction	Page:	4 of 4



Picture 2: The excavation that Ludlow made and then secured with snow fencing on the north side of the CRHS as part of well decommissioning activities. View to the south.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/22/22</u>
-----------------------------	-------------------	--------------	----------------