

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	1 of 10

Weather Conditions

Conditions: Daylight hours: Sunny. Wind variable 0-13 mph.
 Temperature (°F): High 73°F Low 57°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	x	8	Foreman	1	X	8
West State Mechanical	0	x	8	Dump truck Operator	1	X	8
Northeast Rigging	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	1	x	8	Sub-contractor	1	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow performed miscellaneous tasks at the Water Meter Building located on S. Main Street in Middletown, placed loam and grass seed at the 261 Main Street, Durham, property, and performed general housekeeping activities at the 281 Main Street, Durham, work yard. Geophysical Applications performed borehole assessment activities on the well located on the south side of the 110 Maple Avenue, Durham, residence.

Daily Activities – Borehole assessment, Durham

Geophysical Applications performed borehole assessment activities on the well located on the south side of the 110 Maple Avenue, Durham, residence.

0859: Geophysical Applications is setting up on the well located on the south side of the 110 Maple Avenue residence to perform borehole assessment activities.

1016: Geophysical Applications is running the fluid logging probe in the well located on the south side of the 110 Maple Avenue residence.

Res. Representative:	J. Meunier	Date:	9/26/22
-----------------------------	------------	--------------	---------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	2 of 10

1114: Geophysical Applications has just finished running the caliper probe through the borehole of the well located on the south side of the 110 Maple Avenue property. Acoustic televiewer is next.

1201: Geophysical Applications is running the acoustic televiewer probe through the borehole of the well located on the south side of the 110 Maple Avenue property.

1334: Geophysical Applications has finished running the acoustic televiewer probe through the borehole of the well located on the south side of the 110 Maple Avenue residence. Geophysical Applications is currently decontaminating the acoustic televiewer probe.

1506: Geophysical Applications is running the flow meter currently from the well located on the south side of the 110 Maple Avenue residence.

1624: Geophysical Applications continues borehole assessment activities from the well located on the south side of the 110 Maple Avenue residence.

1726: Geophysical Applications continues to collect flow data from the well located on the south side of the 110 Maple Avenue residence.

1826: Geophysical Applications is at the 110 Maple Avenue property deconning the cable that is used to lower and raise the various probes that are being used during borehole assessment activities.

1855: Geophysical Applications has finished borehole assessment activities at the 110 Maple Avenue property and is departing.

Daily Activities – Water Meter Building, S. Main Street, Middletown

Ludlow performed miscellaneous tasks at the Water Meter Building located on S. Main Street in Middletown.

1038: Ludlow is using a Broce Broom to clean up the driveway at the Water Meter Building located on S. Main Street in Middletown.

1212: Ludlow is working at the Water Meter Building on S. Main Street, Middletown. Ludlow is fastening a section of screen to the discharge point of the building's sump pump (which is located on the east side of the building off of the northeast corner). Ludlow is also attaching sweeps to the bottom of the building's two doors and are also raking out loam on the north side of the building.

Daily Activities – Miscellaneous, Durham

- Ludlow placed loam and grass seed on those portions of the lawn at the 261 Main Street, Durham, property that were previously disturbed during the installation of a copper water service line to the home.
- Ludlow performed general housekeeping activities at the 281 Main Street, Durham, work yard.

Res. Representative:	J. Meunier	Date:	9/26/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	3 of 10

- Rain for Rent assisted Ludlow in setting up the treatment system that will be used to treat water in the frak tank at the 281 Main Street, Durham, work yard.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 1: Ludlow placing and grading loam on the east side of the 261 Main Street, Durham, residence. View to the northwest.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 2: Rain for Rent assisting Ludlow in setting up the treatment system that will be used to treat water in the frak tank located at the 281 Main Street, Durham, work yard. View to the northeast.

Res. Representative: J. Meunier Date: 9/26/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 3: Geophysical Applications set up to perform borehole assessment activities on the well located on the south side of the 110 Maple Avenue, Durham, residence. View to the northeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 4: Ludlow using a Broce Broom to clean the driveway of the Water Meter Building located on S. Main Street in Middletown. View to the northwest.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 5: Ludlow raking out loam and placing additional grass seed on the north side of the Water Meter Building located on S. Main Street in Middletown. View to the northeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 6: Ludlow attaching a section of screen to the sump pump discharge point located on the east side of the Water Meter Building located on S. Main Street in Middletown. View to the northeast.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>9/26/22</u>
-----------------------------	-------------------	--------------	----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 26, 2022
Location:	Maple Avenue, Durham; S. Main Street, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	516
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 7: Ludlow attaching a sweep to the bottom of one of the doors to the Water Meter Building located on S. Main Street in Middletown. View to the southeast.