

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	1 of 9

Weather Conditions

Conditions: Daylight hours: Sunny. Wind variable 0-6 mph.
 Temperature (°F): High 71°F Low 44°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela	2	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	1	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow continued to address a leak in the foundation of the 24 Maiden Lane, Durham, residence. Ludlow began to place loam and seed on those portions of the field located west of the soccer pitch at the Cuginchaug Regional High School that were previously disturbed during well decommissioning activities. Geophysical Applications began borehole assessment activities on the well located off of Mill Pond Lane, Durham.

Daily Activities – foundation repair, 24 Maiden Lane, Durham

Ludlow continued to address a leak in the foundation of the 24 Maiden Lane, Durham, residence.

Daily Activities – field repair, Pickett Lane, Durham

Ludlow began to place loam and seed on those portions of the field located west of the soccer pitch at the Cuginchaug Regional High School that were previously disturbed during well decommissioning activities.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	2 of 9

Daily Activities – borehole assessment, Durham

Geophysical Applications began borehole assessment activities on the well located off of Mill Pond Lane, Durham.

Daily Activities – well decommissioning activities, Durham

Grela continued well decommissioning activities on the well located on the north side of the CRHS.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	3 of 9



Picture 1: Ludlow replacing a shrub on the southwest corner of the 24 Maiden Lane, Durham, residence. View to the southeast.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	4 of 9



Picture 2: Ludlow placing mulch on the southwest corner of the 24 Maiden Lane, Durham, residence. View to the north.

Res. Representative:

J. Meunier

Date:

9/29/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	5 of 9



Picture 3: Geophysical Applications performing borehole assessment activities on the well located at the Hill Hollow condominium complex in Durham. View to the southwest.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	6 of 9



Picture 4: Grela measuring the depth to the top of the bentonite chips they placed in the well located on the north side of the CRHS yesterday before placing additional chips into the well. View to the southwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	7 of 9



Picture 5: Grela placing bentonite chips into the well located on the north side of the CRHS. View to the northeast.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	8 of 9



Picture 6: Ludlow raking out loam that they placed on the west side of the CRHS soccer field to repair those sections of the field that were disturbed during the decommissioning of a well by Grela. View to the southeast.

Res. Representative:	J. Meunier	Date:	9/29/22
-----------------------------	------------	--------------	---------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	September 29, 2022
Location:	Maple Avenue and Maiden Lane, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	519
Contractor:	Ludlow Construction	Page:	9 of 9



Picture 7: Geophysical Applications decontaminating the cable used to lower probes into the well located at the Hill Hollow condominium complex in Durham.

Res. Representative:

J. Meunier

Date:

9/29/22