

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	1 of 6

Weather Conditions Conditions: Daylight hours: Partly cloudy. Wind variable 0-11 mph. Temperature (°F): High 54°F Low 46°F											
Contractors & Subcontractors Workforce						Equipment in Use					
Trade	#	x	hrs	Trade	#	X	hrs	Type	#	x	Hrs
USACE				Ludlow Construction				Concrete/Asphalt Road Saw	0	x	8
Field Engineer	1	x	8	Superintendent	0	X	8	Dump truck	1	x	8
				Safety Officer	1	X	8	Excavator – Large	1	x	8
United Concrete	0	X	8	Foreman	1	X	8	Excavator - Mid-Size	0	x	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8	Excavator - Rubber Wheeled	0	x	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8	Skid Steer / Bucket Loader	0	x	8
Grela	0	X	8	Skid Steer/Bucket Loader	1	X	8	Rolling Compactor	0	x	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8	Plate Compactor	0	x	8
United Concrete	0	X	8	Note that some persons operate				Jumping Jack Compactor	1	x	8
Knapp Engineering	0	x	8	Multiple pieces equipment.				Street Sweeper (Broce Broom)	0	x	8
Apuzzo Electric	0	x	8					Material Hopper	0	x	8
Geophysical Applications	0	x	8	Sub-contractor	0	X	8	Cutoff saw	1	x	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8	Light Tower	0	x	8
				State Police Detail	0	X	8				
Visitors: None.											

Pipe Connections, Installations, and Other Work

Ludlow removed silt fence and filter fabric from several locations in Durham and Middletown. Ludlow ran groundwater collected during well assessment and well decommissioning activities through a treatment system staged at the 281 Main Street, Durham work yard. Ludlow also performed general housekeeping activities at the work yard.

Daily Activities – miscellaneous punch list items, Durham and Middletown

Ludlow removed silt fence and filter fabric from several locations in Durham and Middletown.

0720: Ludlow is removing silt fence from the north side of the Shared Access Road in Middletown at ~Station 14+00.

0821: Ludlow is removing a section of silt fencing from the south side of Maiden Lane where Ball Brook passes beneath it. Ludlow also removed a roll of burlap erosion fabric from the north side of Maiden Lane.

0836: Ludlow is removing filter fabric from a catch basin located at the east side of where Brick Lane intersects Maiden Lane.

Res. Representative:	J. Meunier	Date:	10/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	2 of 6

Daily Activities – miscellaneous activities, 281 Main Street work yard, Durham and Middletown

Ludlow ran groundwater collected during well assessment and well decommissioning activities through a treatment system staged at the 281 Main Street, Durham work yard. Ludlow also performed general housekeeping activities at the work yard.

0853: Ludlow has begun running groundwater that was collected during well assessment and well decommissioning activities through a treatment system staged at the 281 Main Street, Durham work yard.

1000: Ludlow continues to run groundwater that was collected during well assessment and well decommissioning activities through a treatment system staged at the 281 Main Street, Durham work yard.

1227: Ludlow has run all of the water in the frac tank located at the 281 Main Street property through an on-site system and into an adjacent rolloff container.

1259: Ludlow is performing general housekeeping activities at the 281 Main Street work yard.

Res. Representative:	J. Meunier	Date:	10/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	3 of 6



Picture 1: Ludlow removing silt fence from the north side of the Shared Access Road in Middletown at Station ~14+00. View to the northeast.

Res. Representative:	J. Meunier	Date:	10/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	4 of 6



Picture 2: Ludlow is removing filter fabric from a catch basin located at the east side of where Brick Lane intersects Maiden Lane. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	5 of 6



Picture 3: Ludlow running groundwater that was collected during well assessment and well decommissioning activities through a treatment system staged at the 281 Main Street, Durham work yard. Treated groundwater is being stored in the rolloff container located on the right side of the photograph.

Res. Representative:	J. Meunier	Date:	10/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 3, 2022
Location:	Maiden Lane and Main Street, Durham; Shared Access Road, Middletown	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	521
Contractor:	Ludlow Construction	Page:	6 of 6



Picture 4: Silt remaining in the frak tank after Ludlow pumped stored groundwater through a treatment system staged at the 281 Main Street, Durham work yard.

Res. Representative:	J. Meunier	Date:	10/03/22
-----------------------------	------------	--------------	----------