

# AECOM

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 1 of 7          |

### Weather Conditions

Conditions: Daylight hours: Rainy. Wind variable 0-14 mph.  
 Temperature (°F): High 55°F Low 46°F

| Contractors & Subcontractors Workforce |   |   |     | Equipment in Use               |   |   |     |
|--|---|---|-----|--------------------------------|---|---|-----|
| Trade                                  | # | x | hrs | Trade                          | # | X | hrs |
| USACE                                  |   |   |     | Ludlow Construction            |   |   |     |
| Field Engineer                         | 1 | x | 8   | Superintendent                 | 0 | X | 8   |
|  |   |   |     | Safety Officer                 | 1 | X | 8   |
| United Concrete                        | 0 | X | 8   | Foreman                        | 1 | X | 8   |
| West State Mechanical                  | 0 | X | 8   | Dump truck Operator            | 1 | X | 8   |
| Northeast Rigging                      | 0 | X | 8   | Excavator Operator             | 1 | X | 8   |
| Grela                                  | 0 | X | 8   | Skid Steer/Bucket Loader       | 1 | X | 8   |
| Fazzino Plumbing                       | 0 | X | 8   | Laborers                       | 2 | X | 8   |
| United Concrete                        | 0 | X | 8   | Note that some persons operate |   |   |     |
| Knapp Engineering                      | 0 | x | 8   | Multiple pieces equipment.     |   |   |     |
| Apuzzo Electric                        | 0 | x | 8   |                                |   |   |     |
| Geophysical Applications               | 0 | x | 8   | Sub-contractor                 | 0 | X | 8   |
| A&R Electrical                         | 0 | x | 8   | Municipal Police Detail        | 0 | X | 8   |
|  |   |   |     | State Police Detail            | 0 | X | 8   |

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked at the 24 Maiden Lane, Durham residence to address the owner’s observation of an odor that may be associated with the foundation coating that Ludlow applied to the southwest corner of the foundation’s exterior on September 28, 2022.

### Daily Activities – foundation repair, 24 Maiden Lane, Durham

Ludlow worked at the 24 Maiden Lane, Durham residence to address the owner’s observation of an odor that may be associated with the foundation coating that Ludlow applied to the southwest corner of the foundation’s exterior on September 28, 2022.

0726: Ludlow has mobilized to the 24 Maiden Lane, Durham residence, where they plan to daylight the southwest corner of the home’s foundation in order to air out the foundation coating they applied on September 28, 2022.

0757: Ludlow is preparing to hand-excavate around the southwest corner of the foundation of the 24 Maiden Lane residence. Ludlow is daylighting the foundation to air out the foundation coating that Ludlow applied on September 28.

0822: Ludlow is using hand-tools to remove soil from around the southwest corner of the foundation of the 24 Maiden Lane residence.

|                             |            |              |          |
|-----------------------------|------------|--------------|----------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 10/04/22 |
|-----------------------------|------------|--------------|----------|

# AECOM

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 2 of 7          |

0947: Ludlow continues to hand excavate on the southwest corner of the foundation of the 24 Maiden Lane residence.

1028: Ludlow continues to hand excavate on the southwest corner of the foundation of the 24 Maiden Lane residence.

1109: Ludlow continues to hand excavate on the southwest corner of the foundation of the 24 Maiden Lane residence.

1146: Ludlow is departing the 24 Maiden Lane residence after having excavated soil from around the southwest corner of the home's foundation. Ludlow secured the open excavation with plywood and poly sheeting.

|                             |            |              |          |
|-----------------------------|------------|--------------|----------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 10/04/22 |
|-----------------------------|------------|--------------|----------|

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 3 of 7          |



Picture 1: Southwest corner of the 24 Maiden Lane foundation. View to the southeast.

|                             |            |              |          |
|-----------------------------|------------|--------------|----------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 10/04/22 |
|-----------------------------|------------|--------------|----------|

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 4 of 7          |



Picture 2: Ludlow moving a shrub from the 24 Maiden Lane property as they prepare to daylight the southwest corner of the home's foundation. View to the northeast.

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 5 of 7          |



Picture 3: Ludlow hand-excavating around the southwest corner of the 24 Maiden Lane, Durham, residence. View to the north.

|                             |            |              |          |
|-----------------------------|------------|--------------|----------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 10/04/22 |
|-----------------------------|------------|--------------|----------|

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 6 of 7          |



Picture 4: Ludlow hand-excavating around the southwest corner of the 24 Maiden Lane, Durham, residence. View to the east.

|                             |            |              |          |
|-----------------------------|------------|--------------|----------|
| <b>Res. Representative:</b> | J. Meunier | <b>Date:</b> | 10/04/22 |
|-----------------------------|------------|--------------|----------|

## Daily Report

|                    |                                      |                     |                 |
|--------------------|--------------------------------------|---------------------|-----------------|
| <b>Project:</b>    | Durham Meadows Pipeline Installation | <b>Date:</b>        | October 4, 2022 |
| <b>Location:</b>   | Maiden Lane and Main Street, Durham  | <b>Day of Week:</b> | Tuesday         |
| <b>Project #:</b>  | AECOM: 6061487                       | <b>Report No:</b>   | 522             |
| <b>Contractor:</b> | Ludlow Construction                  | <b>Page:</b>        | 7 of 7          |



Picture 5: The southwest corner of the 24 Maiden Lane residence after Ludlow covered the open excavation with plywood and poly sheeting. View to the east

**Res. Representative:**

J. Meunier

**Date:**

10/04/22