

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	1 of 10

Weather Conditions			
Conditions:	Daylight hours: Cloudy. Wind variable 0-2 mph.		
Temperature (°F):	High 66°F	Low	39°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow began preliminary paving activities on Pickett Lane, Durham, from Stations 10+00 to 12+00.

Daily Activities – Preliminary paving activities, Pickett Lane, Durham

Ludlow began preliminary paving activities on Pickett Lane, Durham, from Stations 10+00 to 12+00.

0714: Ludlow has begun to stage on Pickett Lane near the intersection with Main Street to begin removing old pavement and grade the footprint of the road for repaving.

0745: Ludlow has begun to remove pavement at Station 10+00 on Pickett Lane.

0752: Ludlow is saw cutting pavement on the west side of the 177R Main Street, Durham, driveway where it intersects with Main Street.

0839: Ludlow continues to remove pavement on Pickett Lane between Stations 10+00 and 10+15.

Res. Representative:	J. Meunier	Date:	10/10/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	2 of 10

0914: Ludlow has removed pavement between Stations 10+00 and 10+50. Ludlow has placed a load of 1.25" processed gravel on the northwest corner of where Pickett Lane intersects Main Street between Stations 10+00 and 10+15.

0928: Ludlow is removing approximately 16" of the existing road base between Stations 10+00 and 10+50.

0949: Ludlow places a load of 1.25" processed gravel at Station 10+30 on Pickett Lane.

1056: Ludlow continues to perform earth work between Stations 10+00 and 11+00 on Pickett Lane. Ludlow has also placed 1.25" processed gravel on the west side of the 177 Main Street driveway.

1126: Ludlow continues to remove 12"-16" of the existing road base between Stations 10+50 and 11+00 on Pickett Lane and backfill with 1.25" processed gravel.

1138: Ludlow is using a Hamm 3410 soil compactor on the footprint of Pickett Lane between Stations 10+00 and 11+00 before placing 1.25" processed gravel.

1231: Ludlow has removed existing pavement and road base on Pickett Lane as far east as Station 11+50 and is in the process of backfilling with 1.25" processed gravel.

1333: Ludlow continues to remove pavement and existing road base, and is backfilling with 1.25" processed gravel. Ludlow has removed the pavement up to Station 12+00 and continues to compact the remaining material with the footprint of the road with a Hamm 3410 soil compactor.

1356: Ludlow continues earthwork between Stations 11+00 and 12+00, removing the existing road base, compacting the remaining material with the Hamm 3410 compactor, and backfilling with 1.25" processed gravel.

1435: Ludlow continues earthwork between Stations 11+00 and 12+00, removing the existing road base, compacting the remaining material with the Hamm 3410 compactor, and backfilling with 1.25" processed gravel. Ludlow has removed the existing pavement to Station 12+15.

1524: Ludlow continues earthwork between Stations 11+00 and 12+00, removing the existing road base, compacting the remaining material with the Hamm 3410 compactor, backfilling with 1.25" processed gravel, and grading with a Deere 650H dozer.

Res. Representative:	J. Meunier	Date:	10/10/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	3 of 10



Picture 1: Ludlow beginning the removal of pavement at Station 10+00 on Pickett Lane, Durham. View to the south.

Res. Representative:	J. Meunier	Date:	10/10/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 2: Ludlow saw-cutting pavement where the driveway for the 177R Main Street, Durham, property intersects with Main Street. View to the northwest.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 3: View to the southeast looking from Station 10+00 on Pickett Lane where Ludlow has placed a load of 1.25" processed gravel and continues earthwork in the background.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 4: Ludlow excavating the old road base at Station 11+00 on Pickett Lane. View to the south.

Res. Representative:	J. Meunier	Date:	10/10/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 5: Ludlow placing 1.25" processed gravel at Station 10+25 on Pickett Lane. View to the southeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 6: View to the northeast where Ludlow has placed 1.25" processed gravel where Picket Lane and the driveway for the 177R Main Street address where they intersect with Main Street.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 7: Ludlow removing old pavement and road base at Station 11+75 on Pickett Lane. View to the west.

Res. Representative:	J. Meunier	Date:	10/10/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 10, 2022
Location:	Pickett Lane, Durham	Day of Week:	Monday
Project #:	AECOM: 6061487	Report No:	526
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 8: Ludlow compacting soils within the footprint of Pickett Lane prior to the placement of 1.25" processed gravel. View to the southeast.