

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	1 of 10

Weather Conditions

Conditions: Daylight hours: Cloudy/rain. Wind variable 0-5 mph.
 Temperature (°F): High 70°F Low 48°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	x	8	Foreman	1	X	8
West State Mechanical	0	x	8	Dump truck Operator	1	X	8
Northeast Rigging	0	x	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	x	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow performed miscellaneous activities on Pickett Lane, Durham.

Daily Activities – Miscellaneous activities, Pickett Lane, Durham

Ludlow performed miscellaneous activities on Pickett Lane, Durham.

0806: Ludlow mobilizes to Picket Lane to spread calcium chloride onto the recently placed and compacted 1.25" processed gravel located between Stations 10+00 and 18+13. Ludlow is starting at the intersection of Pickett Lane and the access road that runs along the east side of the Frank Ward Strong school and is working east towards Station 18+13.

0822: Ludlow continues to apply calcium chloride on top of the 1.25" processed gravel they placed on Pickett Lane between Stations 10+00 and 18+13. Ludlow is currently working at Station 12+00.

0854: Ludlow is hand-excavating around the manhole they installed on the northwest corner of the 177R Main Street, Durham, property.

Res. Representative:	J. Meunier	Date:	10/14/22
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	2 of 10

0934: Ludlow continues to work on raising the lid of the manhole they recently installed on the northwest corner of the 177R Main Street, Durham, property.

1021: Ludlow continues to work on raising the lid of the manhole they recently installed on the northwest corner of the 177R Main Street, Durham, property.

1137: Ludlow is changing out the top of the catch basin located on the southeast corner of the intersection of Picket Lane and Main Street. The original top was damaged.

1143: Ludlow is placing 1.25" processed gravel around the manhole they installed and adjusted at the northwest corner of the 177R Main Street property.

1222: Ludlow has finished placing 1.25" processed gravel around the manhole located on the northwest corner of the 177R Main Street property. Ludlow is currently placing 1.25" processed gravel across a small section of the 177R Main Street driveway to repair some ruts that were made when Ludlow installed a manhole on the northwest corner of the 177R Main Street property.

1233: Ludlow is changing out the top to the catch basin they installed on the southeast corner of where Main Street and Pickett Lane intersect as there are some minor chips on the original catch basin top.

1250: Ludlow is placing loam and grass seed around the manhole located on the northwest corner of the 177R Main Street property to repair those portions of the lawn that were disturbed during the installation of the manhole.

1329: Ludlow is fine-tuning the grade on the 1.25" process gravel they placed around the catch basin located at the southeast corner of the intersection Pickett Lane and Main Street.

1405: Ludlow has cleaned up, and demobilized from, the intersection of Pickett Lane and Main Street for the day.

Res. Representative:	J. Meunier	Date:	10/14/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	3 of 10



Picture 1: Ludlow spreading calcium chloride onto the 1.25" processed gravel they placed between Stations 10+00 and 18+13 on Pickett Lane. View to the south.

Res. Representative:

J. Meunier

Date:

10/14/22

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 2: Hay wattle that Ludlow placed around the catch basin located at the southeast corner of the intersection of Pickett Lane and Main Street, Durham. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 3: Ludlow adjusting the height and angle of the top of the manhole they installed on the northwest corner of the 177R Main Street, Durham, property. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 4: View of the manhole that Ludlow installed on the northwest corner of the 177R Main Street, Durham, property after Ludlow adjusted the height and the angle of the manhole. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 5: Ludlow placing 1.25" processed gravel around the manhole they installed on the northwest corner of the 177R Main Street, Durham, property. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 6: Ludlow changing out a damaged top on the catch basin they installed on the southeast corner of where Pickett Lane and Main Street intersect. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 7: Loam and grass seed that Ludlow placed around the manhole they installed on the northwest corner of the 177R Main Street, Durham, property. View to the northeast.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 14, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Friday
Project #:	AECOM: 6061487	Report No:	530
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 8: Ludlow raking out 1.25” processed gravel at Station 10_10 on Pickett Lane. View to the northeast.