

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	1 of 7

Weather Conditions

Conditions: Daylight hours: Sunny. Wind variable 0-3 mph.
 Temperature (°F): High 55°F Low 34°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
Northeast Rigging	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow cleaned out the frak tank that is staged on the 281 Main Street, Durham, property.

Daily Activities – Fak tank cleanout, 281 Main Street, Durham

Ludlow cleaned out the frak tank that is staged on the 281 Main Street, Durham, property.

0723: Ludlow is setting up to clean out the frak tank located at the 281 Main Street, Durham, property. Several inches of sediment were left behind in the bottom of the tank after Ludlow pumped groundwater (accumulated from previous well decommissioning activities) out of the tank and through a treatment system.

0828: Ludlow is setting up to make a confined space entry into the frak tank located at the 281 Main Street, Durham, property in order to remove sediment from the tank.

0854: Ludlow continues to prepare for a confined space entry into the frak tank in order to clean out the accumulated sediments.

0936: Ludlow begins to transfer sediment in the bottom of the frak tank into 55-gallon steel drums.

Res. Representative:	J. Meunier	Date:	10/19/22
-----------------------------	------------	--------------	----------

AECOM

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	2 of 7

1020: Ludlow continues to transfer sediment in the bottom of the frak tank into 55-gallon steel drums.

1106: Ludlow continues to transfer sediment from the bottom of the frak tank into 55-gallon steel drums. Ludlow is also introducing water into the frak tank to help remove the remaining sediment. Ludlow is running the water from the frak tank into the temporary treatment system staged next to the tank. The water is then being discharged into an adjoining dumpster where Ludlow previously discharged treated groundwater.

1259: Ludlow continues to clean out the frak tank located on the 281 Main Street, Durham, property.

1328: Ludlow has finished cleaning out the frak tank staged at the 281 Main Street, Durham, work yard. Ludlow is currently dismantling the water treatment system.

1349: Ludlow continues to dismantle the water treatment system.

Res. Representative:	J. Meunier	Date:	10/19/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	3 of 7



Picture 1: Ludlow setting up to perform a confined space entry into the frak tank located on the 281 Main Street, Durham, property. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	4 of 7



Picture 2: Accumulated sediment located inside of the frac tank located on the 281 Main Street, Durham, property. View to the north.

Res. Representative:	<u>J. Meunier</u>	Date:	<u>10/19/22</u>
-----------------------------	-------------------	--------------	-----------------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	5 of 7



Picture 3: Fan that Ludlow placed on top of the frak tank located on the 281 Main Street, Durham, property in order to vent the tank prior to performing a confined space entry. View to the north.

Res. Representative:	J. Meunier	Date:	10/19/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	6 of 7



Picture 4: Ludlow removing sediment from the bottom of the frac tank located on the 281 Main Street, Durham, property.

Res. Representative:	J. Meunier	Date:	10/19/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	October 19, 2022
Location:	Main Street, Durham	Day of Week:	Wednesday
Project #:	AECOM: 6061487	Report No:	533
Contractor:	Ludlow Construction	Page:	7 of 7



Picture 5: Ludlow dismantling the temporary treatment system located at the 281 Main Street, Durham, property. View to the east.