

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 7

### Weather Conditions

Conditions: Daylight hours: Rain. Wind variable 0-4 mph.  
 Temperature (°F): High 61°F Low 50°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
JTC	0	X	8	Excavator Operator	1	X	8
Grela	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow removed an expansion tank from the Long Hill Pump Station in Middletown. Ludlow performed general housekeeping at the 281 Main Street, Durham, work yard.

### Daily Activities – Long Hill Pump Station, Middletown

Ludlow removed an expansion tank from the Long Hill Pump Station in Middletown.

0805: Ludlow has mobilized to the Long Hill Pump Station where they were removing an expansion tank from within the pump building.

1001: Ludlow continues to work on moving an expansion tank out of the Long Hill Pump Station. Ludlow has been draining the tank of water and has just loosened bolts on the top of the tank to release air pressure.

1040: Ludlow continues to work on moving an expansion tank out of the Long Hill Pump Station.

1051: Ludlow continues to work on moving an expansion tank out of the Long Hill Pump Station.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/26/22
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 7

1224: Ludlow has just lowered the expansion tank using two winches and a backhoe to stabilize it as they work to move it past the P1-VFD cabinet.

1230: Ludlow has succeeded in removing the expansion tank from the Long Hill Pump Station.

### Daily Activities – Miscellaneous activities, Durham

Ludlow performed general housekeeping at the 281 Main Street, Durham, work yard.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/26/22
-----------------------------	------------	--------------	----------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 7



Picture 1: Ludlow draining the water from an expansion tank located on the south side of the Long Hill Pump Station located on Long Hill Road in Middletown. View to the south.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 7



**Picture 2: Ludlow connecting a winch suspended from the ceiling of the Long Hill Pump Station to the expansion tank that they are in the process of removing today. View to the south.**

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>10/26/22</u>
-----------------------------	-------------------	--------------	-----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 7



Picture 3: Ludlow connecting a second winch suspended from the ceiling of the Long Hill Pump Station to the expansion tank that they are in the process of removing today. View to the south.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 7



Picture 4: Ludlow in the process of removing an expansion tank from the Long Hill Pump Station in Middletown. View to the south.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 26, 2022
<b>Location:</b>	Main Street, Durham; Long Hill Road, Middletown	<b>Day of Week:</b>	Wednesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	537
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 7



Picture 5: Ludlow using a back hoe to remove an expansion tank from the Long Hill Pump Station in Middletown. View to the southeast.