

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 8

### Weather Conditions

Conditions: Daylight hours: Partly sunny. Wind variable 0-4 mph.  
 Temperature (°F): High 68°F Low 43°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
JTC	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	2	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow worked on Pickett Lane, Durham, to continue paving-related activities between Stations 10+00 and 18+13. Garofalo & Saraceno is working on the driveway aprons at 8 and 34 Watch Hill Drive, Middletown.

### Daily Activities – Paving-related activities, Pickett Lane, Durham

Ludlow worked on Pickett Lane, Durham, to continue paving-related activities between Stations 10+00 and 18+13.

0719: Ludlow is mobilizing to Pickett Lane, Durham, to continue paving-related activities between Stations 10+00 and 18+13.

0731: Ludlow has saw-cut the concrete sidewalk on the east side of Main Street approximately 6 sidewalk-panels north of the intersection of Main Street and Pickett Lane.

0741: Ludlow is using a leaf blower to move leaves off of Pickett Lane as they prepare to perform final grading and compacting on the 1.25" processed gravel they previously placed between Stations 10+00 and 18+13.

0756: Ludlow continues to use leaf blowers to move leaves off of Pickett Lane.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/31/22
-----------------------------	------------	--------------	----------

# AECOM

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 8

0818: Ludlow is grading 1.25" processed gravel they previously placed on the driveway apron of the 177R Main Street property.

0846: Ludlow is using a Volvo G930 grader to grade 1.25" processed gravel on Pickett Lane. Ludlow has started grading at Station 10+00, working eastwards towards Station 18+13.

0932: Ludlow continues to grade 1.25" processed gravel on Pickett Lane using a Volvo G930 grader. Ludlow has started grading at Station 10+00, working eastwards towards Station 18+13.

0952: Ludlow is using a Hamm 3410 soil compactor with a smooth drum to compact freshly-graded gravel on Pickett Lane and the driveway apron of the 177R Main Street property.

1028: Ludlow has graded processed gravel on Pickett Lane between Stations 10+00 and 18+13. Ludlow has also compacted the process gravel between stations 10+00 and 14+00 with a Hamm 3410 soil compactor.

1129: Ludlow is grading processed gravel between Stations 15+00 and 18+13 using a Volvo G930 grader.

1200: Ludlow continues to compact processed gravel on Pickett Lane. Ludlow is currently working between Stations 14+00 and 18+13. Ludlow is also compacting processed gravel where the access driveway located on the east side of the Frank Ward Strong School meets Pickett Lane.

1300: Ludlow is grading processed gravel between Stations 17+50 and 18+13.

1345: Ludlow has finished grading processed gravel between Stations 17+50 and 18+13.

### Daily Activities – Driveway aprons, Watch Hill Drive, Middletown

0838: Garofalo & Saraceno is removing the driveway apron of the 8 Watch Hill Drive property that is located on Watch Hill Drive. Garofalo & Saraceno is also working on the driveway apron of the 34 Watch Hill Drive property.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/31/22
-----------------------------	------------	--------------	----------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 8



**Picture 1: Ludlow using a leaf blower to move leaves off Pickett Lane before they grade and compact the 1.25" processed gravel they previously placed between Stations 10+00 and 18+13. View to the northeast.**

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>10/31/22</u>
-----------------------------	-------------------	--------------	-----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 8



Picture 2: Ludlow grading the 1.25" processed gravel at Station ~10+20. Section of broken sidewalk in the foreground. View to the southeast.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>10/31/22</u>
-----------------------------	-------------------	--------------	-----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	5 of 8



Picture 3: Section of concrete sidewalk that Ludlow cut several panels north of where a section of it broke at the intersection of Pickett Lane and Main Street. View to the south.

<b>Res. Representative:</b>	<u>J. Meunier</u>	<b>Date:</b>	<u>10/31/22</u>
-----------------------------	-------------------	--------------	-----------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 8



Picture 4: Ludlow grading 1.25" processed gravel at Stations ~11+50 on Pickett Lane. View to the southeast.

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	7 of 8



Picture 5: Ludlow grading 1.25" processed gravel at Stations 10+00 to ~12+00 on Pickett Lane. View to the east.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/31/22
-----------------------------	------------	--------------	----------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	October 31, 2022
<b>Location:</b>	Pickett Lane and Main Street, Durham, Watch Hill Drive, Middletown	<b>Day of Week:</b>	Monday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	540
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	8 of 8



Picture 6: Ludlow compacting 1.25" processed gravel at Stations ~10+40 on Pickett Lane. View to the northeast.

<b>Res. Representative:</b>	J. Meunier	<b>Date:</b>	10/31/22
-----------------------------	------------	--------------	----------