

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	1 of 10

Weather Conditions			
Conditions:	Daylight hours: Sunny. Wind variable 0-2 mph.		
Temperature (°F):	High 66°F	Low	39°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	x	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	0	X	8
				Safety Officer	1	X	8
United Concrete	0	X	8	Foreman	1	X	8
West State Mechanical	0	X	8	Dump truck Operator	1	X	8
JTC	0	X	8	Excavator Operator	1	X	8
Grela Well Drilling	0	X	8	Skid Steer/Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	3	X	8
United Concrete	0	X	8	Note that some persons operate			
Knapp Engineering	0	x	8	Multiple pieces equipment.			
Apuzzo Electric	0	x	8				
Geophysical Applications	0	x	8	Sub-contractor	0	X	8
A&R Electrical	0	x	8	Municipal Police Detail	0	X	8
				State Police Detail	0	X	8

Visitors: None.

Pipe Connections, Installations, and Other Work

Ludlow removed and replaced a section of pavement on the driveway of the 257 Main Street, Durham, property. Ludlow worked on Pickett Lane, Durham, to continue paving-related activities between Stations 10+00 and 18+13.

Daily Activities – Driveway repair, 257 Main Street, Durham

Ludlow removed and replaced a section of pavement on the driveway of the 257 Main Street, Durham, property.

0721: Ludlow has mobilized to the 257 Main Street property to replace a portion of the driveway that Ludlow previously installed.

0736: Ludlow is saw-cutting the pavement on the driveway of the 257 Main Street property as they prepare to replace a section of the driveway today. The cut is located 24' feet west of the property's garage.

0756: Ludlow is in the process of excavating pavement on the west side of the driveway located on the 257 Main Street property.

0813: Ludlow continues to remove pavement from the west side of the 257 Main Street property.

Res. Representative:	J. Meunier	Date:	11/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	2 of 10

0929: Ludlow is placing 1.25" processed gravel on the northeast corner of the driveway at the 257 Main Street property.

0955: Ludlow is using a jumping Jack to compact the 1.25" processed gravel they place on the west side of the driveway located on the 257 Main Street, Durham, property.

1022: Ludlow is using a plate compactor to compact the 1.25" processed gravel they place on the west side of the driveway located on the 257 Main Street, Durham, property.

1027: Ludlow has demobilize from the 257 Main Street property. They have placed and compacted 1.25" processed gravel on the west side of the property's driveway from 0'-24' east of the garage. Ludlow will pave this portion of the driveway at a later date. Ludlow left a 4" PVC sewer line daylighted in order to allow a plumber to inspect it for a possible clog. Ludlow placed cones and caution tape around the exposed PVC pipe.

Daily Activities – Earthwork, Pickett Lane, Durham

Ludlow worked on Pickett Lane, Durham, to continue paving-related activities between Stations 10+00 and 18+13.

1108: Ludlow has set up on Pickett Lane, where they are currently at Station 10+00 getting ready to use a leaf blower and an air compressor to move leaves off the surface of the 1.25" processed gravel they previously placed between Stations 10+00 and 18+13 and the driveway apron for the 177R Main Street property.

1127: Ludlow continues to use an air compressor and a leaf blower to move leaves off of Pickett Lane between Stations 10+00 and 18+13. Ludlow is currently working at Station 13+00 as they continue to work towards the east.

1148: Ludlow has finished using an air compressor and leaf blower to move leaves off the processed gravel they previously placed on Pickett Lane between stations 10+00 and 18+13.

1210: Ludlow is using a track loader to perform some final grading on Pickett Lane, and a Hamm 3410 soil compactor to compact the processed gravel they previously placed between Stations 10+00 and 18+13.

1229: Ludlow continues to use a track loader to perform some final grading on Pickett Lane, and a Hamm 3410 soil compactor to compact the processed gravel they previously placed between Stations 10+00 and 18+13.

1328: Ludlow has just finished compacting they 1.25" process gravel they previously placed between Stations 10+00 and 18+13 with the Hamm 3410 soil compactor.

1344: Ludlow is performing general housekeeping at the 281 Main Street, Durham, work yard.

1444: Ludlow continues to perform general housekeeping at the 281 Main Street, Durham, work yard.

Res. Representative:	J. Meunier	Date:	11/03/22
-----------------------------	------------	--------------	----------

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	3 of 10



Picture 1: Ludlow saw-cutting across the driveway at the 257 Main Street, Durham, property as they prepare to replace a section of the pavement. View to the east.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	4 of 10



Picture 2: Ludlow excavating pavement from the driveway located at the 257 Main Street, Durham, property as they prepare to replace a section of the pavement. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	5 of 10



Picture 3: Ludlow placing 1.25" processed gravel on the east side of the driveway located at the 257 Main Street, Durham, property. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	6 of 10



Picture 4: Ludlow compacting 1.25" processed gravel on the east side of the driveway located at the 257 Main Street, Durham, property with a jumping jack. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	7 of 10



Picture 5: Ludlow compacting 1.25" processed gravel on the east side of the driveway located at the 257 Main Street, Durham, property with a plate compactor. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	8 of 10



Picture 6: Ludlow using an air compressor to blow leaves off Pickett Lane prior to grading and compaction the 1.25" processed gravel that they placed between Stations 10+00 and 18+13. View to the north.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	9 of 10



Picture 7: Ludlow grading the 1.25" processed gravel that they placed between Stations 10+00 and 18+13. View to the west.

Daily Report

Project:	Durham Meadows Pipeline Installation	Date:	November 3, 2022
Location:	Pickett Lane and Main Street, Durham	Day of Week:	Thursday
Project #:	AECOM: 6061487	Report No:	541
Contractor:	Ludlow Construction	Page:	10 of 10



Picture 9: Ludlow compacting the 1.25" processed gravel that they placed between Stations 10+00 and 18+13. View to the northeast.