

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	557
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	1 of 6

### Weather Conditions

Conditions: Daylight hours: Partly Cloudy. Wind variable 0-5 mph.  
 Temperature (°F): High 58°F Low 37°F

Contractors & Subcontractors Workforce				Equipment in Use			
Trade	#	x	hrs	Trade	#	X	hrs
USACE				Ludlow Construction			
Field Engineer	1	x	8	Superintendent	1	X	8
				Safety Officer	0	X	8
CT Traffic Control	0	x	8	Foreman	1	X	8
	0	x	8	Dump truck Operator	1	X	8
John Turner Testing	0	x	8	Excavator Operator	1	X	8
	0	X	8	Skid Steer/ Bucket Loader	1	X	8
Fazzino Plumbing	0	X	8	Laborers	2	X	8
	0	x	8	Note that some persons operate			
	0	x	8	Multiple pieces equipment.			
	0	x	8				
	0	x	8	Sub-contractor		X	
	0	x	8	Municipal Police Detail		X	
				State Police Detail		X	

Visitors: None.

### Pipe Connections, Installations, and Other Work

Ludlow restored the lawn from the service connection work at 55 Main Street.

### Daily Activities – Service Installation at 55 Main Street, Durham and water meter removal at the Durham booster station

0700: Ludlow has mobilized to the 55 Main Street location to complete backfilling the trench from the service connection to the 55 Main Street residence as well as lawn restoration.

0705: Ludlow begins to backfill and compact the trench in lifts.

0800: Ludlow replants the plant in front of the house which was removed during the installation of the service line. The tree is planted 3 ft from the house's foundation per request of the homeowner.

0930: The trench has been backfilled, compacted, and grass seed was spread over the trench for the service connection to 55 Main Street.

1200: Ludlow mobilizes to the Durham fair grounds booster station.

<b>Res. Representative:</b>	K. Bennett	<b>Date:</b>	04/25/2023
-----------------------------	------------	--------------	------------

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	557
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	2 of 6

1220: Ludlow connects to the 3 tanks in the booster station using a 1", 2" and 3" hose to empty the tanks of water out the pump station and down the hill.

1320: Ludlow removes the 3" well water meter and caps both sides.

1445: The tank with the 3" hose will continue to be emptied tomorrow morning. Both other tanks have been emptied.

1330: Ludlow offsite

## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	557
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	3 of 6



**Picture 1:** The water service trench has been backfilled, compacted, and grass seed was spread over the trench for the service connection to 55 Main Street. View to the east.



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	557
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	4 of 6



**Picture 2: Ludlow connects to the 3 tanks in the booster station using a 1", 2" and 3" hose to empty the tanks of water out the pump station and down the hill. View to the west.**



## Daily Report

**Project:** Durham Meadows Pipeline Installation  
**Location:** Main Street, Durham  
**Project #:** AECOM: 6061487  
**Contractor:** Ludlow Construction

**Date:** April 25, 2023  
**Day of Week:** Tuesday  
**Report No:** 557  
**Page:** 5 of 6



Picture 3: Ludlow removes the 3" well meter

**Res. Representative:** K. Bennett

**Date:** 04/25/2023



## Daily Report

<b>Project:</b>	Durham Meadows Pipeline Installation	<b>Date:</b>	April 25, 2023
<b>Location:</b>	Main Street, Durham	<b>Day of Week:</b>	Tuesday
<b>Project #:</b>	AECOM: 6061487	<b>Report No:</b>	557
<b>Contractor:</b>	Ludlow Construction	<b>Page:</b>	6 of 6



Picture 4: Ludlow removes the 3" well meter and caps both sides. View to the east.