

# Meeting Agenda Durham Meadow Construct Waterline 9/5/ 2019 at 1000 hours

## **Review Minutes of Previous Meeting:**

•

#### Safety:

•

## Work Accomplished Since Last Meeting (as of 8/29/2019):

- Electrical Service activated temporarily awaiting Eversource schedule for permanent connection.
- Bathroom Facilities functional
- High Speed Internet connected and functional at the trailers.

#### **Work Planned Prior to the Next Meeting:**

- Construction Start up on Sunday, September 8, 2019 (7:00 pm. 5:00 am. Monday, September 9, 2019)
- Continue setup of field Offices
- Mobilize Equipment and materials
- Eversource to install electrical cable from street to Property
- Ductile Iron Pipe and Material Delivery

## Rework Items/Deficiency List:

N/A

#### **Submittals:**

• In review with USACE 7, Completed 69

# **Outage Dates:**

• N/A

## QC or Production Issues Discussed:

• RMS Q/C Daily Report

## Request for Information (RFI) Status:

- RFI # 14 Thrust Blocks for 12" DIP and smaller
- RFI # 15 Thrust Block at Station # 51+96 Installation Method
- RFI# 16 Talcott Ridge Drive 16" and 12" Pipe Locations

## **Status of Payment Requisitions:**

August Pay Requisition



## **Notices of Contract Change:**

- RFP #1 Encroachment Permit Requirements Agreed on Number Award Pending
- RFP # 2 Hydrant Relocation Not Negotiated yet 2020 work
- RFP # 3 Middletown Permit Requirements USACE Negotiating with Ludlow

## **Potential Change Orders:**

- Revised Stream Crossing on Pickett Lane to accommodate new culvert installation
- PRV Vault Relocation

#### **Contract Modifications:**

Pending

## **Anticipated Events/Major Deliveries:**

- Construction Startup September 8, 2019 at 7:00 pm.
- 16" Ductile Iron Pipe and Fitting Deliveries
- September 17, 2019 Startup Ceremony

#### Two- week look ahead:

- Mobilizing/Field Office Setup
- Equipment and materials delivered to site September 5<sup>th</sup>
- Install 16" DIP on South Main Street at Talcott Ridge Drive., Sunday, September 8, 2019. 7:00 pm.
- Saw Cutting South Main Street (Rte. 17) Day Work September 10<sup>th</sup> through the 12th

#### Other Issues to be Discussed:

Resident Notification Letter

#### **New Items:**

•

# **Next scheduled QC Progress Meeting:**

• Thursday, September 12, 2019