

**QUALITY ASSURANCE REPORT (QAR)  
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 1060 Page 1 of 1

DATE  
12 Nov 2021 - Friday

PROJECT  
Durham Meadows Waterline Remedial Design

CONTRACT NUMBER  
W912WJ19C0002

CONTRACTOR  
Ludlow Construction Co., Inc.

WEATHER  
Weather Caused Critical Delay  
Temperature Min 0 °F Max 0 °F  
3 IN Precipitation No Wind

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

STRUCTURAL EXCAVATION	BORROW EXCAVATION	EMBANKMENT	CONCRETE	STRUCTURE
0 %	0 %	0 %	0 %	0 %

TEMPERATURE		WIND
MINIMUM	MAXIMUM	
0 °F	0 °F	0 MPH

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?  NO  YES (Explain)

24 HOUR PRECIPITATION

INCHES	ENDING
3.00	M

NUMBER OF GOVERNMENT EMPLOYEES

SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR
0	0	0	1	1	0

RIVER STAGE	
FEET	TIME
0.0	M

NUMBER OF CONTRACTOR'S EMPLOYEES

SUPERVISORY	SKILLED	LABORERS	TOTAL
0	0	0	0

NUMBER OF SHIFTS  1  2  3

FROM	TO	FROM	TO	FROM	TO
0700	1530 M	M	M	M	M

Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.  
NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

**QA NARRATIVES**

**Miscellaneous Remarks and Visitors to Project:**

Unresolved Issue: No Shift: 1

Kurt Mintell  
1300 meeting to discuss the issue with the plumbing TEES.  
Ed EPA  
Steve D ,KM, JC & CN USACE  
Rich, Cindy AECOM.

Per the meeting the plumber will replace all of the installed TEES. There are 3 tees in each system. The new Tee will be a LEE BRASS Tee- Mike Pio to submit.  
Plumber is setting each PRV to 60 PSI Per spec.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------