

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 839		Page 1 of 0		
					DATE 05 Apr 2021 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 46 °F Max 59 °F No Precipitation 12 MPH Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	46 °F	59 °F	12 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1500 M	M	M	M	M
<p>Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.</p>									
QA NARRATIVES									
Contractor/Subcontractor & Area of Responsibility for Work:					Unresolved Issue: No		Shift: 1		
<p>Kurt Mintell Ludlow Prime Contractor - responsible for water main installation - they are the only contractor onsite today. QCM onsite.</p>									
Work Performed Today:					Unresolved Issue: No		Shift: 1		
<p>Kurt Mintell Ludlow took delivery of the trench box system needed to excavate for the Altitude Vault - sections arrived on semi trucks and off loaded at the culde sac - Talcott Ridge.</p> <p>Clean up of debris - concrete and associated material from the tank assembly using a wheel loader to load into a tri axle truck. Material brought to Ludlows pit</p>									
Safety:					Unresolved Issue: No		Shift: 1		
<p>Kurt Mintell Rob Peddicord (SSHO) is onsite. Safety Inspections today:</p> <p>-----</p> <ol style="list-style-type: none"> 1. PPE as required. - GOOD 2. COVID 3. Situational Awareness while working in close proximity to mobile equipment. 4. Tripping hazards in the work area. 5. Traffic Control - none needed since there is no work being done on any State or Town Roads. 6. 									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	