

<b>QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 840		Page 1 of 0		
					DATE 06 Apr 2021 - Tuesday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 48 °F Max 65 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	48 °F	65 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b>									
<b>Contractor/Subcontractor &amp; Area of Responsibility for Work:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Ludlow Prime Contractor - responsible for water main installation - they are the only contractor onsite today. QCM onsite.									
<b>Work Performed Today:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Ludlow took delivery of the trench box system needed to excavate for the Altitude Vault. Installing portions of the box while excavating for the Altitude Vault.									
Surveying and shooting elevations for the Vault.									
Install fabric and 12" of 3/4 stone for Altitude Vault to be placed on									
Back fill behind the water for crane access.									
Draining the DIP south of Talcott Lane. - Per Pete this will take approx. 4 days.									
<b>Safety:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Rob Peddicord (SSHO) is onsite. Safety Inspections today:									
----- 1. PPE as required. - GOOD 2. COVID 3. Situational Awareness while working in close proximity to mobile equipment. 4. Tripping hazards in the work area. 5. Traffic Control - none needed since there is no work being done on any State or Town Roads. 6. Trench box installation and excavation.									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	