

**QUALITY ASSURANCE REPORT (QAR)
DAILY LOG OF CONSTRUCTION**

REPORT NUMBER 854 Page 1 of 0

DATE
20 Apr 2021 - Tuesday

PROJECT
Durham Meadows Waterline Remedial Design

CONTRACT NUMBER
W912WJ19C0002

CONTRACTOR
Ludlow Construction Co., Inc.

WEATHER
Weather Caused No Delay
Temperature Min 53 °F Max 70 °F
No Precipitation No Wind

PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS

TEMPERATURE WIND

STRUCTURAL EXCAVATION	BORROW EXCAVATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM	WIND
100 %	100 %	0 %	100 %	0 %	53 °F	70 °F	0 MPH

HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? NO YES (Explain)

24 HOUR PRECIPITATION

INCHES	ENDING
0.00	M

NUMBER OF GOVERNMENT EMPLOYEES

RIVER STAGE

SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME
0	0	0	1	1	0	0.0	M

NUMBER OF CONTRACTOR'S EMPLOYEES

NUMBER OF SHIFTS 1 2 3

SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M

Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite.
NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.

QA NARRATIVES

Work Performed Today:

Unresolved Issue: No Shift: 1

Kurt Mintell
Ludlow onsite (Billy's crew) installing water main from the 20" end left last year to the AAV Vault. The pipe begins at 20" and reduces to 16" with an eccentric reducer to 16". There is also a 16" TEE connector and a 16" Butterfly valve.
The pipe and components are paid for under CLIN #87.

Safety:

Unresolved Issue: No Shift: 1

- Kurt Mintell
Safety Inspection:
1. PPE good
 2. Traffic pattern/control - none needed today.
 3. Working in excavation - YES , trench box meets requirement.
 4. Muddy & trip hazards identified.
 4. Situational awareness while working around heavy equipment.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------