

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 868		Page 1 of 0	
					DATE 04 May 2021 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM	TO	FROM	TO	FROM
				M		M		M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Billys Crew is excavating at the tank to expose the 8' drain - there will be a GV installed - this is connected to the already installed storm drain. There is also a 6" GV that terminates to the AAV (Mixing valve) </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Mutual Understanding Meeting 4/4/2021 with new QCM Russell & Rob Peddicord The Following items were discussed Safety Discussion with Rob Peddicord PPE Requirements Traffic Control Requirements COVID Requirements/Expectation Excavation & Trench Box QC – Need Contact Info. For Russell. (985) 266-9677 Revans@ludlowconstruction.com 1. Frost Walls & Rebar – SCHEDULE FOLLOW UP of FORMS & REBAR 2. Concrete Testing Requirements for Frost Wall 3. Design Mix B - verify 4. RMS Daily Reports - Russell needs access - DONE 5. Daily Meetings 8AM 6. Project Update </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell Safety Inspection: 1. PPE good 2. Traffic pattern/control - none needed today. 3. Working in excavation - Excavation for the 8" drain & mixing valve. The trench is less then 5 feet (see photo) and slope back 4. Muddy & trip hazards identified. 4. Situational awareness while working around heavy equipment. 5. Proper lifting techniques - lift with knees not low back 6. COVID - no discussion today 7. Concrete placement today - PPE as required- noted traffic control for the truck when it came and left from the site. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	