

<b>QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 972		Page 1 of 0		
					DATE 16 Aug 2021 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 65 °F Max 83 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	65 °F	83 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b>									
<b>Work Performed Today:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Ludlow - finished install of 1.5 inch copper line at 10 Johns Way into the foundation. They are placing loan and seed over the excavation area - noted hand raked and smoothed out  Install exterior 1" copper pipe at 29 Maple Ave - excavate and drill hole in foundation.  Fazzino - installed internal plumbing at 280 Main Street ( Notre Dame Church)  Filtration system removed from 280 Main Street									
<b>Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Inspection of pluming components: 1. Compression fittings. 2. Backflow preventer 3. PRV 4. Copper pipe. 5. Filter system.  ALL of these components appear to meet the Made in America requirements									
<b>Miscellaneous Remarks and Visitors to Project:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell 220 Main Street had a leased water softener from Eco water - phone number 8607063435 - relayed to M. PIO. He will resolve. The filter was removed and thrown away. THIS WILL REMAIN OPEN UNTIL RESOLVED									
<b>Safety:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Safety Inspections items:  1. PPE - Good 2. Traffic pattern/control - None needed today 3. Working in excavation - Trenching for exterior at 10 Johns Way - box used 4. Muddy & trip hazards - while trenching and working around tight quarters - none today 4. Situational awareness while working around heavy equipment. Excavating for trench/ mini excavator 5. Proper lifting techniques - lift with knees not low back 6. COVID - Discussion prior the work day - Agreed that workers will wear a mask when entering someone's home 7. Ladders in the trench - as needed									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	