

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 1023		Page 1 of 0	
					DATE 06 Oct 2021 - Wednesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 54 °F Max 73 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 54 °F	MAXIMUM 73 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING OF FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0	TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM	TO	FROM	TO	FROM
				M		M		M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div> Work Performed Today: Joseph Currier Ludlow crew: Working at the tank site installing a block retaining wall (versa lock CMU) along the upper access road. 1. Rock encountered - NA 2. Cut parking lot - NA 3. Remove bushes/trees - NA 4. Flagger being utilized - NA AR Electric - Not onsite today. DN Tank - Not onsite today. Fazzino Plumbing - At 17 & 24 Maiden Ln and 325 Main Street. Two plumbers are completing the final water tie in and removal of old filter systems. Apuzzo Electrical - Not on site today. </div> <div> Unresolved Issue: No Shift: 1 </div> </div> <div style="margin-top: 20px;"> Safety: <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div> Joseph Currier Safety Inspections items: 1. PPE - Good - all personnel were in proper PPE when entering the site. 2. Traffic pattern/control - No flagger needed today. 3. Working in excavation - yes open excavation for a retaining wall. no trenching today. 4. Situational awareness while working around heavy equipment. Excavating for trench/ mini excavator 5. Proper lifting techniques - lift with knees not low back 6. COVID - Discussion prior the work day - Agreed that workers will wear a mask when entering someone's home 7. Ladders in the trench - Not needed today. 8. Equipment being driven on roads - have a truck behind with flashing lights. 9. Safety mask / full cover while cutting rebar. 10. Hearing protection used during ledge removal operations - NO ledge removal today. </div> <div> Unresolved Issue: No Shift: 1 </div> </div> <div style="margin-top: 20px;"> REVIEW WITH SSO: NO new safety issues to review today. </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	