

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 482		Page 1 of 1		
					DATE 13 Apr 2020 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused Critical Delay Temperature Min 51 °F Max 55 °F 3.10 IN Precipitation 35 MPH Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	51 °F	55 °F	35 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
<div style="display: flex; justify-content: flex-end; align-items: center;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					3.10		1900 M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	2	2	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
3	1	0	4	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES <div style="display: flex; justify-content: space-between; margin-top: 10px;"> <div> Work Performed Today: Kurt Mintell Pipe delivery and offload at trailer site. No onsite work today. Ludlow - Jon Pio, Rob Peddicord, Jerry Brandon & Bill USACE - BC, KM No work completed today due to heavy wind and rain </div> <div style="text-align: right;"> Unresolved Issue: No Shift: 1 </div> </div>									
QA REPRESENTATIVE'S SIGNATURE				DATE		RE/PROJECT ENGR'S INITIALS		DATE	