

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 570		Page 1 of 0	
					DATE 10 Jul 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell KTR installed 12" pipe on the west bank of Allyn Brook. Installed curb stops at: 413,407 & 397 Main noted 397 still abandoned and access agreement still in door left over a month ago ITEMS: 47: FINISHED CONNECTING 12 INCH WATER MAIN ON THE HIGH SIDE OF THE STREAM STA 509+94 TO 510+39.5 AND RESTORED SLOPE TO ORGINAL CONDITIONS AND CLEANED UP SIT A BIT. THE GUARDRAIL AND FENCE WILL BE RESET ONCE THE WATER MAIN PASSES PRESSURE TEST IN A FEW WEEKS. NOTE - identified damaged burb at this guard rail location QTYS on 17: 28: 1" Corp =1 31: 1" Curb Stops =3 @ 157+85,158+80,159+91 34: 1" copper pipe = 117.5 61: Sawcut State - 150 LF (Overage) </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Verbal Instructions Given to Contractor: Kurt Mintell Silt fence on Maiden is leaning in some spots and need repair - notified CQC Jerry - he agreed to have the fence repaired- KEEP OPEN Since there is Thursday night free concerts at Pickett Lane to ensure the work area is left in a clean safe orderly fashion - ROB PEDDICORD </div> <div> Unresolved Issue: No Shift: 2 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Spoke with Armand LaPonte - 147 Main St about getting his water service done next week - Also spoke with Mike Pio. Both are in agreement - will attempt to schedule this for late next week to avoid interfering with scheduled roofer. Left VM for Steve Wright to meet and walk 17 to ID the sliver slabs for permanent pavement. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	