

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 574		Page 1 of 0	
					DATE 14 Jul 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 72 °F Max 86 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %	MINIMUM 72 °F	MAXIMUM 86 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Jon's crew - install bags and water diversion pipe at the second stream crossing on Pickett Lane Installed curb stops at: West Side of 17 heading south: empty lot next to Valero Valero - in the mulch bed Scott from DN Tank onsite accepting delivery of lumber for forming and a rental boom fork lift ITEMS: 0031: 1" Curb stops=2 Valero & the empty lot just north of Valero 0034: 1" Copper pipe=109.5 0061: Sawcut State = 80LF WORKED ON STREAM CROSSING AND SET 20 FEET OF 36 INCH STEEL CASING- down by Maiden Lane </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Verbal Instructions Given to Contractor: Kurt Mintell Silt fence on Maiden is leaning in some spots and need repair - notified CQC Jerry - he agreed to have the fence repaired- KEEP OPEN Since there is Thursday night free concerts at Pickett Lane to ensure the work area is left in a clean safe orderly fashion - ROB PEDDICORD, KEEP Open </div> <div> Unresolved Issue: No Shift: 2 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Noted damaged curb on Pickett under guardrail from stream crossing - see photo </div> <div> Unresolved Issue: No Shift: 2 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this. Steve Wright Called is going to try to come by the site to ID the sliver slabs in the Permanent Pavement. KEEP OPEN- scheduled for Thursday after progress meeting. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell Trench box at curb stop installations - GOOD Flaggers on 17 x2 </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	