

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 577		Page 1 of 0		
					DATE 17 Jul 2020 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
<div style="display: flex; justify-content: flex-end; align-items: center;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	1	1	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Work Performed Today:</p> <p>Kurt Mintell On 17:</p> <p>-----</p> <p>Install curb stops to businesses at:</p> <p>1. 352 Main - Red Country barn</p> <p>2. 354 A Touch of Country store</p> <p>1 State Police and 1 Certified Flagger</p> <p>Sawcut State Road - 1 Flagger</p> <p>Tank Site:</p> <p>-----</p> <p>2 Workers from DN tank building saw horses - NO work beginning on tank today.</p> <p>Pickett Lane:</p> <p>-----</p> <p>Continue installing 12" water main at the stream crossing.</p> <p>QTYS:</p> <p>-----</p> <p>0028- 1" corp at STA168+63</p> <p>0031- 1" curbstops =2 168+63 & 168+81</p> <p>0034- 1" copper Pipe =98LF</p> <p>0061- Sawcut STATE road (running over estimated quantity)= 98LF</p> <p>006: 12" restrained pipe at the stream crossing - 40 LF</p> <p>109: Stream Crossing at Allyn Brook down by Maiden Lane</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Verbal Instructions Given to Contractor:</p> <p>Kurt Mintell Ensure no additional tank deliveries go to the Barones at 224 Talcott</p> <p>Please remove the dirt pile on Pickett Lane at the little league field - identified by Karen Keane as a Safety issue. Photos sent to KKeane along with an explanation - CLOSED</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell Joel - AECOM onsite</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this.KEEP OPEN</p> <p>DOT Correspondence - NONE</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell Noted damaged curb on Pickett under guardrail from stream crossing - KEEP OPEN</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 2</p> </div> </div>									

Safety:

Unresolved Issue: No Shift: 1

Kurt Mintell Trench box at curb stop installations - GOOD
Flaggers on 17 x2

Stream Crossing - 2 flaggers, area well marked - trench box as needed.
PPE- Good
No fuel or oil leaks noted.
Clean up booms located onsite.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------