

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 580		Page 1 of 0		
					DATE 20 Jul 2020 - Monday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
0 %	0 %	0 %	0 %	0 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
1	0	0	1	2	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Work Performed Today:</p> <p>Kurt Mintell On 17:</p> <p>-----</p> <p>Install curb stops to businesses at:</p> <p>1. Mobil Gas Station</p> <p>1 State Police and 1 Certified Flagger</p> <p>Tank Site:</p> <p>-----</p> <p>2 Workers from DN tank building saw horses - fabricating forms</p> <p>Pickett Lane:</p> <p>-----</p> <p>Continue installing 12" water main at the stream crossing.</p> <p>QTYS:</p> <p>-----</p> <p>0028: 1" Water Corporation @ STA 171+21</p> <p>0031: 1" Curb Stop at Grappos Mobil</p> <p>0034: 1" Copper Pipe =77.5</p> <p>0061: Sawcut State Road =84 LF</p> <p>ITEMS:</p> <p>PICKETT</p> <p>-----</p> <p>6: 41 FEET OF 12 INCH TR FLEX PIPE STA 532+52 TO 532+93. TIED IN 12 INCH WATER MAIN ON SIDE OF STREAM GOING TOWARDS MAIDEN LANE.</p> <p>109: RESTORED STREAM AND CLEANED UP</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Verbal Instructions Given to Contractor:</p> <p>Kurt Mintell Ensure no additional tank deliveries go to the Barones at 224 Talcott</p> <p>Please remove the dirt pile on Pickett Lane at the little league field - identified by Karen Keane as a Safety issue. Photos sent to KKeane along with an explanation - CLOSED</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell Noted damaged curb on Pickett under guardrail from stream crossing - KEEP OPEN</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 2</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell</p> <p>Joel - AECOM onsite</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div style="width: 60%;"> <p>Miscellaneous Remarks and Visitors to Project:</p> <p>Kurt Mintell</p> <p>Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this.KEEP OPEN</p> </div> <div style="width: 35%;"> <p>Unresolved Issue: No</p> <p>Shift: 1</p> </div> </div>									

DOT Correspondence - NONE

Safety:

Unresolved Issue: No

Shift: 1

Kurt Mintell

Email to SSHO (Rob P.) to ensure proper COVID 19 steps are being taken - especially with the Tank Crew since they are form out of town- cc ed Mike Pio on the email.

All materials removed from the corner of Pickett and the little league fields (RESOLVED)

Noted Traffic Control:

-
1. on 17 1 certified flagger & 1 CSP.
 2. Pickett Lane - 1 Certified flagger by Maiden Lane.

PPE & Trench Box:

-
1. trench boxes being used on 17 & the stream crossing
 2. PPE noted
 3. Hot temperature discussion - staying hydrated reviewed.

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE