

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 588		Page 1 of 0	
					DATE 28 Jul 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %	MINIMUM 0 °F	MAXIMUM 0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 2	TOTAL 2	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell On 17: ----- Curb stops at 303A & 303B - encountered existing utilities, dig around and install 1"pipe for the curb stops. Noted sidewalk closed signs on each side of the curb stop installations. One CT State Police and one certified flagger. Tank Site: ----- Assemble tank walls (sheet metals) with the jig and seaming machine. Installed 8" drain pipe Waiting on 16" inlet outlet pipe to add to the already installed lower pipe. The concrete can not be placed without this pipe since the pipe sticks above grade. Per Alan (DN Tank Superintendent) the pipe is going to be delivered today (stated at 1300) 16"pipe section arrived at 1930 Maple Street Stream Crossing: ----- Install dewatering pipe with frac tank, install cofferdam. Water being pumped into frac tank and then into a dewater pad. No turbidity noted. 36" conduit placed on the south side of the stream, KTR moved the cofferdam and drainage pipe to the North side of Allyn Brook - this did disturb the bottom of the stream and some silty was released into the water column Items- 46: WORKING ON STREAM CROSSING ON MAPLE AVE - install 20LF of 36" conduit and back fill 75: 0031: 1" Curb Stops = 1@ 303 A Main St 0032: 1.5" Curb Stop 303B=1 0034: 1" Copper Pipe =66.5 LF 0035: 1.5" Copper Pipe =66.5 LF 0040: Piercing under sidewalks = 7.5 LF 0054: Rock & Boulder Excavation: 0 0061: Sawcut STATE = 179.4LF </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> CQC Inspection Phases Attended and Instructions Given: Kurt Mintell Preparatory Meeting for DN Tank: (Follow up_ ----- 1. JTC will be doing the concrete testing for DN Tanks - USACE certified testing. 2. Inspected elevation of 8 inch drain pipe in the tank floor along with 24" curb box form (sump) to be placed over the drain pipe when concrete is placed. 3. Viewed the vertical seams of the tank being seamed together with seaming machine, black electrical tape is placed inside each seam as a gasket. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								

conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this.
Upon discussion with Armand and Mike Pio - the water service will be installed on Monday (August 3,2020)

DOT Correspondence - NONE

Miscellaneous Remarks and Visitors to Project:

Unresolved Issue: No

Shift: 1

Kurt Mintell Noted damaged curb on Pickett under guardrail from stream crossing - KEEP OPEN

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE