

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 591		Page 1 of 0	
					DATE 31 Jul 2020 - Friday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 78 °F Max 95 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %	MINIMUM 78 °F	MAXIMUM 95 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 1	OFFICE 0	LAYOUT 0	INSPECTION 2	TOTAL 3	LABOR 0	FEET 0.0	TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
Work Performed Today: Kurt Mintell On 17: ----- Curb stops - 281 Main St 183+23, 281 Main #2 184+28, 281 #3 184+46 One CT State Police and one certified flagger. No Ledge encountered Tank Site: ----- Rebar Inspection - ongoing Concrete was scheduled for LEAN Concrete footing (60 CY) for 1300 - this was canceled due to the testing requirement for the pipe stubs. Build rounded forms for the precast dome panels. Maple Street Stream Crossing: ----- Continue at the stream crossing at Maple Ave - install 12" DI pipe. The stream is still not open, per Jon Pio he will be opening up the stream on Monday. Pickett Lane: ----- Install brick sidewalk at the stream crossing where it was removed Items- 46: WORKING ON STREAM CROSSING ON MAPLE AVE - install 20LF of 36" conduit and back fill 0031: 1" Curb Stops = 3 - 281 Main St 183+23, 281 Main #2 184+28, 281 #3 184+46 0034: 1" Copper Pipe = 193.00 LF 0040: Piercing under sidewalks = 22LF 0054: Rock & Boulder Excavation: = 0 0061: Sawcut STATE = 247 LF					Unresolved Issue: No Shift: 1			
CQC Inspection Phases Attended and Instructions Given: Kurt Mintell Inspection of rebar for the tank footing: 1. #4 bars placed 12" OC around the perimeter of the tank - YES 2. Rebar not closer the 2" from the form - YES 3. Rebar properly tied together - YES 4. Pipe Pit rebar 12" OC - yes, some rebar is closer together then 12" due to the plans calling foe 46 pieces of rebar- there is a question on whether the pipe pit is the correct size. 5. Rebar 15.5" above the form for the floor - 15.5 minus 1"					Unresolved Issue: No Shift: 1			
Miscellaneous Remarks and Visitors to Project: Kurt Mintell Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this.								

Upon discussion with Armand and Mike Pio - the water service will be installed on Monday (August 3,2020)

DOT Correspondence - NONE

Email to Karen Keane @ 289 Main Street that we would be installing her curb stop on Monday (AUG 3)

Miscellaneous Remarks and Visitors to Project:

Unresolved Issue: No

Shift: 1

Kurt Mintell

Noted damaged curb on Pickett under guardrail from stream crossing - KEEP OPEN

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE