

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 594		Page 1 of 0	
					DATE 03 Aug 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  100 %	BORROW EXCA- VATION  100 %	EMBANKMENT  100 %	CONCRETE  100 %	STRUCTURE  100 %	MINIMUM  0 °F	MAXIMUM  0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES  0.00		ENDING  M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY  0	OFFICE  0	LAYOUT  0	INSPECTION  1	TOTAL  1	LABOR  0	FEET  0.0		TIME  M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY  0	SKILLED  0	LABORERS  0	TOTAL  0	FROM  0700	TO  1530 M	FROM  M	TO  M	FROM  M
				TO  M	TO  M	TO  M	TO  M	TO  M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Work Performed Today:</b>             Kurt Mintell            On 17:            -----            Curb stop at 289 Main Street - ledge encountered under the sidewalk so the sidewalk section was removed, ledge removed.            One CT State Police and one certified flagger.            Noted saw cutting verticals on 17 just south of the trailer turn in             Tank Site:            -----            Crew is moving material around and working on forms for the precast tank components- no testing scheduled yet- per MP he said either            Tues- or Wed of this week             Maple Street Stream Crossing:            -----            Continue at the stream crossing:            Stream is running again - place rip rap along the newly formed stream banks, the water is cloudy due to very slow. Noted excavator            foring new slope with existing material and placing rip rap along the slope.             Pickett Lane:            -----            NO work today             Items-            46: WORKING ON STREAM CROSSING ON MAPLE AVE - stream put back to original condition - water flowing            0029: 1" Corporation = 1            0031: 1" Curb Stops = 289 Main Street Karen Keane 182+50            0034: 1" Copper Pipe = 68.7 LF            0040: Piercing under sidewalks = 0 - due to ledge under sidewalk the piercing method could not be used.            0054: Rock &amp; Boulder Excavation: 21.3 CY            0061: Sawcut STATE =63.00 LF         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>CQC Inspection Phases Attended and Instructions Given:</b>             Kurt Mintell            Follow Up for rebar and concrete at the tank site. - ongoing         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Miscellaneous Remarks and Visitors to Project:</b>             Kurt Mintell            Noted damaged curb on Pickett under guardrail from stream crossing - KEEP OPEN         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Miscellaneous Remarks and Visitors to Project:</b>             Kurt Mintell            Left a paint mark for Armand to see (proposed water into basement) (147 Main) waiting for his response if the location works, per            conversation- the CBYD the utilities are actually on the lot next door not on his property - notified Mike Pio to inform CBYD of this.            Upon discussion with Armand and Mike Pio - the water service will be installed on Monday (August 3,2020, date changed to Thursday            Aug 6, Armand notified)         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								

DOT Correspondence - NONE

Karen Keane (289 Main) some concern over curb stop location - resolved

**Safety:**

Unresolved Issue: No

Shift: 1

Kurt Mintell Noted 1 flagger & 1 State Police on 17 for curb stop installation

Noted sidewalk closed signs on each side of the curb stop installation at 289, pedestrians still walking through the work area- notified SSHO Rob Peddicord. he is having a worker standing at each sidewalk closed sign to divert pedestrians around the work area - resolved

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE