

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 598		Page 1 of 2		
					DATE 07 Aug 2020 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused Critical Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	WIND 0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 0	TOTAL 0	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 	TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Laura, Unfortunately no. I spoke to Mike Pio and his pipe crews will not be onsite tomorrow. I will reach out again tomorrow and over the weekend to see if Monday is a go for in roadway work. Thank you. Very Respectfully, Lisa Belisle CPT, EN Project Engineer New England District US Army Corps of Engineers Office: 978-318-8154 <tel:978-318-8154> Cell: 413-800-5523 <tel:413-800-5523> USACE: lisa.m.belisle.cpt@usace.army.mil <mailto:lisa.m.belisle.cpt@usace.army.mil> NIPR: lisa.m.belisle2.mil@mail.mil <mailto:lisa.m.belisle2.mil@mail.mil> From: Laura Francis <Lfrancis@townofdurhamct.org <mailto:Lfrancis@townofdurhamct.org> > Date: Thursday, Aug 06, 2020, 4:07 PM To: Belisle, Lisa M CPT USARMY CENAE (USA) <Lisa.M.Belisle.CPT@usace.army.mil <mailto:Lisa.M.Belisle.CPT@usace.army.mil> > Cc: Niemitz, Carl W CIV USARMY CENAE (USA) <Carl.W.Niemitz@usace.army.mil <mailto:Carl.W.Niemitz@usace.army.mil> >, Ed Hathaway <Hathaway.Ed@epa.gov <mailto:Hathaway.Ed@epa.gov> >, Dunbar, Stephen W CIV USARMY CENAE (USA) <Stephen.W.Dunbar@usace.army.mil <mailto:Stephen.W.Dunbar@usace.army.mil> >, Mike Pio <mpio@ludlowconstruction.com <mailto:mpio@ludlowconstruction.com> >, Mintell, Kurt J CIV (USA) <Kurt.J.Mintell@usace.army.mil <mailto:Kurt.J.Mintell@usace.army.mil> >, Berlandy, Richard (richard.berlandy@aeacom.com) <richard.berlandy@aeacom.com> >, McLane, Cindy <Cindy.McLane@aeacom.com <mailto:Cindy.McLane@aeacom.com> >, William Milardo <wmilardo@townofdurhamct.org <mailto:wmilardo@townofdurhamct.org> > Subject: [Non-DoD Source] RE: Durham Meadows - Maple Ave Work </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									

Main Street won't be cleared today. Can they work off road without closing the road?

-----Original Message-----

From: Belisle, Lisa M CPT USARMY CENAE (USA) <Lisa.M.Belisle.CPT@usace.army.mil>

Sent: Thursday, August 6, 2020 3:40 PM

To: Laura Francis <Lfrancis@townofdurhamct.org>

Cc: Niemitz, Carl W CIV USARMY CENAE (USA) <Carl.W.Niemitz@usace.army.mil>; Ed Hathaway <Hathaway.Ed@epa.gov>; Dunbar, Stephen W CIV USARMY CENAE (USA) <Stephen.W.Dunbar@usace.army.mil>; Mike Pio <mpio@ludlowconstruction.com>; Mintell, Kurt J CIV (USA) <Kurt.J.Mintell@usace.army.mil>; Berlandy, Richard (richard.berlandy@aecom.com) <richard.berlandy@aecom.com>; McLane, Cindy <Cindy.McLane@aecom.com>; William Milardo <wmilardo@townofdurhamct.org>

Subject: Durham Meadows - Maple Ave Work

Laura,

Is the Contractor able to work on the portion of Maple Ave near the fair grounds?

Very Respectfully,

Lisa Belisle
CPT, EN
Project Engineer
New England District
US Army Corps of Engineers

Office: 978-318-8154
Cell: 413-800-5523
USACE: lisa.m.belisle.cpt@usace.army.mil
NIPR: lisa.m.belisle2.mil@mail.mil

Work Performed Today:

Unresolved Issue: No

Shift: 1

Kurt Mintell No work onsite today due to power outages from the storm and Durham's request for no work to be done on the roads.

On Tuesday, August 4, 2020, Tropical Storm Isaias brought heavy rainfall and

high winds resulting in minor flooding and storm damage and power outages throughout the State of Connecticut. Due to the damage, concrete plants have been shut down due to down trees and power issues. This shutdown affects critical path activity, A7250 Form, Reinforce & Place Floor Slab - Storage Tank.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE