

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 602		Page 1 of 0		
					DATE 11 Aug 2020 - Tuesday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 75 °F Max 92 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 75 °F	MAXIMUM 92 °F	WIND 0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell Curb Stop : 267 & 265 Main Street, KTR had to work around a fallen tree, this did not appear to impact the amount of time - no issues with the installation - noted 1 State Police, 1 Flagger and sidewalk closed signs to divert pedestrians Maple: Install 12" Main on the north side of the stream crossing heading toward Maple Ave - straight run with 2 bends Install 4 12" gate valves at locations described below. Tank: No one onsite today ITEMS on Maple Ave 6: 115.5 FEET OF 12 INCH TR FLEX PIPE : 905+50 TO 906+62 AND ALSO 3.5 FEET OF PIPE COMING OUT OF THE 12X12X12 TEE FOR OLD CEMETERY ROAD 14: 1 12X12X12 TEE: STA 906+58 22: 4 12 INCH GATE VALVES: STA 905+57.5, 906+54.5, 906+58, AND OLD CEMETERY ROAD GATE VALVE. 62: 32 FEET OF TOWN SAW CUT 78: STREAM CROSSING PIPE 18.5 FEET: STA 905+31.5 TO 905+50 Items on Main Street 0028: 1" Corporations = 0 0031: 1" Curbstops =2 at STA 186+41 (267 Main) 186+98 (265 Main) 0034: 1" Copper Pipe = 130 0040: Piercing under sidewalk = 11.5 LF 0061: Sawcut State Roads= 111.00 LF </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> Results of QA Inspections and Tests, Deficiencies Observed, Actions Taken: Kurt Mintell Inspection of Silt fence at Maple Ave work area and tank site- silt fence is being maintained and performing as designed. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell PPE & Trench Box: ----- 1. trench boxes being used on 17 & the stream crossing 2. PPE noted 3. Hot temperature discussion - staying hydrated reviewed. Tank Site: ----- No Work today General Safety Items: 1. Traffic Control - good 2. Sidewalk Closed signs - good </div> <div> Unresolved Issue: No Shift: 1 </div> </div>									

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------