

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 611		Page 1 of 1	
					DATE 20 Aug 2020 - Thursday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM		
0 %	0 %	0 %	0 %	0 %	0 °F	0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES		ENDING	
NUMBER OF GOVERNMENT EMPLOYEES SUPERVISORY OFFICE LAYOUT INSPECTION TOTAL LABOR					RIVER STAGE			
					FEET		TIME	
0	0	0	1	1	0	0.0		M
NUMBER OF CONTRACTOR'S EMPLOYEES					NUMBER OF SHIFTS			
					<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3			
0	0	0	0	0	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<b>Work Performed Today:</b> Kurt Mintell Curb Stop Crew: 0028: 1" Corporations = 2 (238 & 228 Main Street) 0031: 0034: 1" Copper Pipe = 101.2 LF 0040: Pierce under sidewalk= 8 LF 0054: Ledge Removal - 2.29 CY 0061: Sawcut State Road  Jon Pio Crew ITEMS: 26: 4 HYDRANT ASSEMBLIES INSTALLED: STA 916+40.5, 913+40, 906+88, AND 900+07.5 62: 16 FEET OF TOWN SAW CUT					Unresolved Issue: No		Shift: 1	
<b>Work Performed Today:</b> Paul Paris    The tie into the main in front of 13 Maple Ave is happening today. The curb stop from the main line is 16 feet and from the curb stop to the house is 30 feet. Ludlow is working on getting a plumber to tie this house into the town water.					Unresolved Issue: No		Shift: 2	
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	