

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 612		Page 1 of 0		
					DATE 21 Aug 2020 - Friday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND		
STRUCTURAL EXCA- VATION	BORROW EXCA- VATION	EMBANKMENT	CONCRETE	STRUCTURE	MINIMUM	MAXIMUM			
100 %	100 %	100 %	100 %	100 %	0 °F	0 °F	0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION				
					INCHES		ENDING		
					0.00		M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY	OFFICE	LAYOUT	INSPECTION	TOTAL	LABOR	FEET	TIME		
0	0	0	2	2	0	0.0	M		
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS					
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3					
SUPERVISORY	SKILLED	LABORERS	TOTAL	FROM	TO	FROM	TO	FROM	TO
0	0	0	0	0700	1530 M	M	M	M	M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
QA NARRATIVES									
Work Performed Today:					Unresolved Issue: No		Shift: 1		
Kurt Mintell DN Tank: Concrete placement for panels canceled. This is due to the KTR focusing on getting rebar in the floor slab ready for placement next Wed. Noted 4 workers form Steel Subcontractor working with DN Tank crew on the rebar. Jon Crew (Jon on vacation, Mike Pio covering) Installing pipe on Talcott Lane. Billy Crew Curb stops on 17 243 Main Street 239 Main Street 235 main Street QTYS 0031: 1" Curbstops = 3 @ 194+30,192+39,193+12 0034: 1" Copper Pipe =185LF 0040: sidewalk piercing = 16LF 0061: Sawcut STATE = 178LF ITEMS: Talcott Lane 7: 80 FEET OF TR FLEX PIPE: STA 300+36 TO 301+16 3: 180 FEET OF 8 INCH PIPE: STA 301+16 TO 302+96 62: 520 FEET OF TOWN ROAD SAW CUT									
Miscellaneous Remarks and Visitors to Project:					Unresolved Issue: No		Shift: 2		
Kurt Mintell Armand LaPointe called me to advise he will be removing the brush on the hill up to his house (347 Main)I advised him the crew was working south on 17 and would be installing his curb stop in sequence.									
Safety:					Unresolved Issue: No		Shift: 1		
Kurt Mintell PPE & Trench Box: ----- 1. trench boxes being used on 17 & Talcott Lane 2. PPE noted 3. Hot temperature discussion - staying hydrated reviewed. Tank Site: ----- Rebar Placement AHAs Noted rebar caps in place. No issues noted New Subcontractor onsite to install rebar- reviewed AHAs and jobsite safety req. related to COVID General Safety Items:									

- 1. Traffic Control - good
- 2. Sidewalk Closed signs - good

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------