

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 622		Page 1 of 0	
					DATE 31 Aug 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  0 %	BORROW EXCA- VATION  0 %	EMBANKMENT  0 %	CONCRETE  0 %	STRUCTURE  0 %	MINIMUM  0 °F	MAXIMUM  0 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES  0.00		ENDING  M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY  0	OFFICE  0	LAYOUT  0	INSPECTION  1	TOTAL  1	LABOR  0	FEET  0.0		TIME  M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY  0	SKILLED  0	LABORERS  0	TOTAL  0	FROM  0700	TO  1530 M	FROM  M	TO  M	FROM  M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<b>Work Performed Today:</b> Kurt Mintell DN Tank: Install scaffolding for the tank installation at the center of the footing/slab  Curb Stop Activities on 17: Billy & his crew are installing curb stops at 188, 186 & 174 Main Street 1 State Police & 1 Certified flagger ITEMS: 0028: 1" Corporation = 1 0031: 1" Curb Stops = 4 at 188 Main Street (STA 202+45) 186 Main Street (202=80) 176 Mains Street (204+36) 174 Main Street (204+36 adjusted location so not in middle of driveway) 0034: = 1" Copper Pipe = 177.5 LF 0061 Sawcut State Road = 92.00 LF  Vallieux Concrete Cutting is onsite - cutting on Main Street - over cut for permanent paving - 1 Middletown Police  Install pipe on Maple Ave: ITEMS: 3: 321 FEET OF 8 INCH PIPE: STA 931+81 TO 929+60 7: 80 FEET OF 8 INCH TR FLEX: STA 929+60 TO 928+80 23: 1 8 INCH GATE VAVLE: STA 930+66 28: 2 1 INCH CORPS: STA 931+24 AND 930+27.5 62: 602 FEET OF TOWN ROAD SAW CUT					Unresolved Issue: No		Shift: 1	
<b>CQC Inspection Phases Attended and Instructions Given:</b> Kurt Mintell None today					Unresolved Issue: No		Shift: 1	
<b>Miscellaneous Remarks and Visitors to Project:</b> Kurt Mintell Customer issues - Meeting with Jesse on 114 Maiden see below: Met with Jesse & Mike C. at 114 Maiden Lane (Leaning Oaks Farm) the of 2" copper pipe is up the driveway; Jesse is concerned about 3 large oak trees on the sides of the driveway - MC & myself explained the piercing method for boring under things and committed to using the method rather than trenching near the trees. the trees are very large and effort needs to be taken to prevent inadvertently damaging them. No issues at this time, will follow up as the installation here gets closer.  CTDOT Correspondence - OPEN D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting.  No work on the State Road Sept 4 - 8 for Labor Day Weekend					Unresolved Issue: No		Shift: 1	
<b>Safety:</b> Kurt Mintell					Unresolved Issue: No		Shift: 1	

Discussed COVID 19 requirements of having workers wear mask and gloves while working in anyone's home or business. Rob will be reviewing these requirements.

Discussion with SSHO (RP) concerning the jacking tower being installed by DN Tanks - AI told me the tower would be over 60LF high, RP will review all AHA and Fall Protection requirements fore this activity.

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE