

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 623		Page 1 of 0	
					DATE 01 Sep 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 67 °F Max 81 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 67 °F	MAXIMUM 81 °F	WIND 0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
<div style="display: flex; justify-content: space-between;"> <div> Work Performed Today: Kurt Mintell DN Tank: Place 26 CY of concrete in wall panel molds- Curb Stop Activities on 17: Billy & his crew are installing curb stops at 188, 186 & 174 Main Street 1 State Police & 1 Certified flagger ITEMS: 0028: 1" Corporation =1 0031= 1" Curb Stops = 3 at 186 Main Street (STA 206+90) 167 Main Street (206+58) 167 Mains Street (204+36) 174 Main Street (205+60) 0034: = 1" Copper Pipe =133 0040: Sidewalk Piercing=24 LF #167 Main 0061 Sawcut State Road = 127.98LF Vallieux Concrete Cutting is onsite - cutting on Main Street - over cut for permanent paving - 1 Middletown Police & 1 Flagger Sawcut on Maiden Lane. Install pipe on Maple Ave: ITEMS: ITEMS: 3: 302 FEET OF 8 INCH PIPE: STA 928+80 TO 925+78 28: 3 1 INCH CORPS: 927+90.5, 927+91.5, AND 926+74.5 62: 604 FEET OF TOWN SAW CUT </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> CQC Inspection Phases Attended and Instructions Given: Kurt Mintell JTC onsite to conduct air, temp and slump testing on concrete </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Miscellaneous Remarks and Visitors to Project: Kurt Mintell CTDOT Correspondence - OPEN D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting. No work on the State Road Sept 4 - 8 for Labor Day Weekend. Discussion with Jerry CQM & Jon Pio concerning storm drains on Maple Ave - need to be covered with silt socks while working. </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> Safety: Kurt Mintell Discussed COVID 19 requirements of having workers wear mask and gloves while working in anyone's home or business. Rob will be reviewing these requirements. Discussion with SSOH (RP) concerning the jacking tower being installed by DN Tanks - AI told me the tower would be over 60LF high, RP will review all AHA and Fall Protection requirements fore this activity. CURRENT </div> <div> Unresolved Issue: No Shift: 1 </div> </div>								

Noted overhead wire protection being used on Maple Ave - no issues

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------