

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 625		Page 1 of 0	
					DATE 03 Sep 2020 - Thursday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 75 °F Max 91 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 75 °F	MAXIMUM 91 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 0	OFFICE 0	LAYOUT 0	INSPECTION 2	TOTAL 2	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
Work Performed Today: Kurt Mintell DN Tank: Organize job site - Prepping the panels for placement Forming the over flow pipe (8" pipe) with rebar.					Unresolved Issue: No		Shift: 1	
Curb Stop Activities on 17: JMS Connections onsite for the hot tap to the commercial building 1 State Police & 1 Certified flagger ITEMS: 0007: 8" restrained = 37.8LF 0028: 1 171+88.5 0031: 1" Curbstop=1 350 Main Street 0034: 1" Copper Pipe = 37.00 LF 0061: Sawcut State Road = 27 LF Vallieux Concrete Cutting is onsite - cutting on Main Street - over cut for permanent paving - 1 Middletown Police & 1 Flagger Sawcut on Maiden Lane.								
Install pipe on Maple Ave: ITEMS: 3: 239 FEET OF 8 INCH PIPE: STA 924+35 TO 921+96 7: 40 FEET OF 8 INCH TR FLEX: STA 921+96 TO 921+56 28: 3 1 INCH CORPS: STA 924+37, 923+16, AND 922+39.5 62: 558 FEET OF TOWN SAW CUT								
CQC Inspection Phases Attended and Instructions Given: Kurt Mintell JTC onsite for compaction on 17					Unresolved Issue: No		Shift: 1	
Miscellaneous Remarks and Visitors to Project: Kurt Mintell CTDOT Correspondence - OPEN D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting. Steve Wright - will allow work on the State Road on September 8 Discussion with Jerry CQM & Jon Pio concerning storm drains on Maple Ave - need to be covered with silt socks while working. Left open from 9/2/2020 - will follow up.					Unresolved Issue: No		Shift: 1	
Meet with resident form 129 Maple concerning power outage and possible cable line cut while installing water main- it appears Ludlow did not cut the cable line - the power outage was caused by a branch falling further down the road. This item is closed and a non issue for now.								
Safety:					Unresolved Issue: No		Shift: 1	

Kurt Mintell
Mike Pio emailed the Crane Lift Plan and also put it into RMS. I emailed the Plane to Bill Phelan at 0730.
0930 - 1000 meeting USACE, DN Tanks, Barhardt Crane & Ludlow to discuss the crane and the KTR Means and Methods. The KTR is reaching out to Liebherr the crane manufacturer for info being requested by Bill Phalen.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------