

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 632		Page 1 of 0		
					DATE 10 Sep 2020 - Thursday				
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002				
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 0 °F Max 0 °F No Precipitation No Wind				
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE WIND				
STRUCTURAL EXCA- VATION 0 %	BORROW EXCA- VATION 0 %	EMBANKMENT 0 %	CONCRETE 0 %	STRUCTURE 0 %	MINIMUM 0 °F	MAXIMUM 0 °F	WIND 0 MPH		
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO  <input type="checkbox"/> YES (Explain)                 </div>					24 HOUR PRECIPITATION				
					INCHES 0.00		ENDING M		
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE				
SUPERVISORY 1	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 2	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES			NUMBER OF SHIFTS						
			<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3						
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.									
<b>QA NARRATIVES</b>									
<b>Work Performed Today:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Work on Maple Ave - install curb stops: ITEMS: 26: 1 FIRE HYDRANT ASSEMBLY: STA 935+48 31: 2 1 INCH CURB STOPS: #230: STA 936+52, #212R: STA 933+55 32: 3 1.5 INCH CURB STOPS: #212R: STA 933+40, #224: STA 934+20, #228R: STA 935+13 34: 33 FEET OF 1 INCH COPPER PIPE: #230: 17 FEET, #212R: 16 FEET 35: 50 FEET OF 1.5 INCH COPPER PIPE: #212R: 17 FEET, #224: 16 FEET, #228R: 17 FEET 62: 48 FEET OF TOWN SAW CUT									
Billys Crew installing curb stops on Maiden Lane: ITEMS: 0031: 1" Curb stops = 8 36 Maiden 407+28 38 Maiden 413+38 63 Maiden 412+61 Field = 414+72 78 Maiden 415+11 Solar Field =417+19 96 Maiden Lane - 419+49 110 Maiden Lane -421+74 0036: 2" Curb Stop - 114R Maiden STA 422+48 0036: 2" Copper Pipe = 12LF 0040: - Sidewalk piercing - 7.0 LF 0062: Sawcut Town Road-297.42									
DN Tank: Prepping the tank area for panels. Installed additional signage for deliveries to prevent Fedex from dropping items off at Al Barone.									
Vallieux Cutting on 17 for the Permanent Paving, one Ludlow Employee supporting the work. One State Police & 1 Flagger.									
Filling the water main on Maple from the stream crossing to the hydrant just north of 110 Main Street									
<b>CQC Inspection Phases Attended and Instructions Given:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell    Noted compaction on Maple Ave. Proper lifts and compacted layers.									
<b>Verbal Instructions Given to Contractor:</b>					Unresolved Issue: No		Shift: 1		
Kurt Mintell Discussion with Jerry (QCM) concerning DN Tank deliveries being delivered to J. Barones house. Jerry will install additional signs to clarify where the deliveries go.									

**Miscellaneous Remarks and Visitors to Project:**

Unresolved Issue: No

Shift: 1

Kurt Mintell

CTDOT Correspondence - NONE today

D2 Loop has an issue across from Maiden Lane - brought up at weekly meeting. - OPEN ITEM

Discussion with Jerry CQM & Jon Pio concerning storm drains on Maple Ave - need to be covered with silt socks while working. Left open from 9/2/2020 - will follow up. - Closed today - no further issues.

**Safety:**

Unresolved Issue: No

Shift: 1

Kurt Mintell

Discussion with Rob Peddicord to review the crane set up & placement The crane is set up where it was drawn in the plan and there are no issues with the crane at this time.

QA REPRESENTATIVE'S SIGNATURE

DATE

RE/PROJECT ENGR'S INITIALS

DATE