

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 643		Page 1 of 0	
					DATE 21 Sep 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 40 °F Max 70 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  0 %	BORROW EXCA- VATION  0 %	EMBANKMENT  0 %	CONCRETE  0 %	STRUCTURE  0 %	MINIMUM  40 °F	MAXIMUM  70 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO  <input type="checkbox"/> YES (Explain)         </div>					24 HOUR PRECIPITATION			
					INCHES  0.00		ENDING  M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY  0	OFFICE  0	LAYOUT  0	INSPECTION  2	TOTAL  2	LABOR  0	FEET  0.0		TIME  M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY  0	SKILLED  0	LABORERS  0	TOTAL  0	FROM  0700	TO  1530 M	FROM  M	TO  M	FROM  M
				TO  M				
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Work Performed Today:</b>             Kurt Mintell            Route 17 Main Street Water Services:            No services today - no crew doing this wor             Sawcut on 17:            Vallieux Sawcutting on 17 - noted Police onsite for traffic control.             DN Tanks - forming the filler panels inside the tank. Noted crane is lifting the panels and sliding them between the pre cast wall sections.            The panels are formed for grout placement.             Permanent Paving on 17 - see below:            ITEMS:            114: 823 FEET OF STATE SAW CUT            116: 263.14 SQ YARDS STA 114+95 TO 118+80            117: 263.14 SQ YARDS STA 114+95 TO 118+80            119: 11.25 SQ YARDS OF SLIVER SLAB         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Verbal Instructions Given to Contractor:</b>             Kurt Mintell            Items discussed today:            Jerry CQC &amp; Jon Pio - storm drains must be covered when saw cutting is happening near the storm drain. Placing fabric over the top of the storm drain is not acceptable.             With Rob Peddicord SSHO- better housekeeping ie, trash from cars at the tank site - please resolve ASAP.             Discussion with Ed to remove silt fence this season, relayed to Jerry (QCM) that removing it sooner would be better as the area has stabilized.         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Miscellaneous Remarks and Visitors to Project:</b>             Kurt Mintell            Reminded Jerry to ensure storm drains are protected from material &amp; slurry from excavating - noted storm drain uncovered in work area.         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								
<div style="display: flex; justify-content: space-between;"> <div> <b>Safety:</b>             Kurt Mintell            Discussion with Rob Peddicord to review the crane set up &amp; placement The crane is set up where it was drawn in the plan and there are no issues with the crane at this time.            Extensive Safety Meeting with:            Ludlow            DN Tank            Barnhardt Crane             Review AHAs related to tank wall panel erection.            Pinch Points            Competent Person            Safety Zone            Weather         </div> <div>           Unresolved Issue: No      Shift: 1         </div> </div>								

Proper Tie off Points  
Communication.  
Crane location  
Crane safe work area. MAINTAIN & REVIEW - Crane activity today - no deficiencies noted.  
  
Reviewed crane requirements today with SSHO -

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------