

<b>QUALITY ASSURANCE REPORT (QAR)</b> <b>DAILY LOG OF CONSTRUCTION</b>					REPORT NUMBER 699		Page 1 of 0	
					DATE 16 Nov 2020 - Monday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 28 °F Max 55 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION  0 %	BORROW EXCA- VATION  0 %	EMBANKMENT  0 %	CONCRETE  0 %	STRUCTURE  0 %	MINIMUM  28 °F	MAXIMUM  55 °F	WIND  0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT?					<input checked="" type="checkbox"/> NO			
					<input type="checkbox"/> YES (Explain)			
NUMBER OF GOVERNMENT EMPLOYEES					24 HOUR PRECIPITATION			
SUPERVISORY 0					INCHES			
					0.00			
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 1	LABOR 0	FEET 0.0		TIME M	
NUMBER OF CONTRACTOR'S EMPLOYEES					NUMBER OF SHIFTS			
SUPERVISORY 0					<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3			
					FROM    TO    FROM    TO    FROM    TO			
SKILLED 0					0700    1530 M			
					M    M    M    M    M			
LABORERS 0					0700    1530 M			
					M    M    M    M    M			
TOTAL 0					0700    1530 M			
					M    M    M    M    M			
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
<b>QA NARRATIVES</b>								
<b>Work Performed Today:</b>								
Kurt Mintell Johns crew shimmed Maiden Lane with paver - the road looks much better.  Add approx. 3' of water to the tank using hose from hydrant.  DN Tank onsite -placed concrete curb on the top of the tank - per Jerry CQC - the concrete is only for a curb and does not need to be tested- see attached photo of concrete ticket.  NO PAY ITEMS today								
<b>CQC Inspection Phases Attended and Instructions Given:</b>								
Kurt Mintell Met with CQC concerning the PRV vault requirements . There will be a Preparatory Meeting for the placement of the vault and Safety to review the trenching and protection needed for the vault								
<b>Safety:</b>								
Kurt Mintell Safety Inspection of site: Maiden Lane - flaggers and traffic pattern. PPE- Good								
Review ROW requirements with Rob Peddicord & Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSHO. - KEEP open and continue to enforce. KEEP OPEN								
Lift Plan for PRV Vault is still not approved. Mike Pio is coordinating with crane co & USACE to answer questions needed to approve the plan.								
QA REPRESENTATIVE'S SIGNATURE			DATE		RE/PROJECT ENGR'S INITIALS		DATE	