

QUALITY ASSURANCE REPORT (QAR) DAILY LOG OF CONSTRUCTION					REPORT NUMBER 707		Page 1 of 0	
					DATE 24 Nov 2020 - Tuesday			
PROJECT Durham Meadows Waterline Remedial Design					CONTRACT NUMBER W912WJ19C0002			
CONTRACTOR Ludlow Construction Co., Inc.					WEATHER Weather Caused No Delay Temperature Min 27 °F Max 49 °F No Precipitation No Wind			
PORTION OF SCHEDULED DAY SUITABLE FOR OPERATIONS					TEMPERATURE		WIND	
STRUCTURAL EXCA- VATION 100 %	BORROW EXCA- VATION 100 %	EMBANKMENT 100 %	CONCRETE 100 %	STRUCTURE 100 %	MINIMUM 27 °F	MAXIMUM 49 °F	0 MPH	
HAS ANYTHING DEVELOPED ON THE WORK WHICH MIGHT LEAD TO A CHANGE ORDER OR FINDING FO FACT? <div style="float: right;"> <input checked="" type="checkbox"/> NO <input type="checkbox"/> YES (Explain) </div>					24 HOUR PRECIPITATION			
					INCHES 0.00		ENDING M	
NUMBER OF GOVERNMENT EMPLOYEES					RIVER STAGE			
SUPERVISORY 3	OFFICE 0	LAYOUT 0	INSPECTION 1	TOTAL 4	LABOR 0	FEET 0.0		TIME M
NUMBER OF CONTRACTOR'S EMPLOYEES				NUMBER OF SHIFTS				
				<input type="checkbox"/> 1 <input checked="" type="checkbox"/> 2 <input type="checkbox"/> 3				
SUPERVISORY 0	SKILLED 0	LABORERS 0	TOTAL 0	FROM 0700	TO 1530 M	FROM M	TO M	FROM M
				TO M	FROM M	TO M	FROM M	TO M
Attach a list of the following. (a) Major items of equipment either idle or working, and (b) Number and classification of contractor personnel onsite. NOTE: if the contractor's Quality Control Report (QCR) contains the information it need not be repeated.								
QA NARRATIVES								
Contractor/Subcontractor & Area of Responsibility for Work: Kurt Mintell 1. Ludlow 2. Barnhardt Crane - set PRV Vault 3. United Concrete - deliver and install PRV Vault 4. CT Traffic Control - traffic control					Unresolved Issue: No		Shift: 2	
Work Performed Today: Kurt Mintell One crew worked today - Jon's Crew: Install curb stop for 127 Main Street - install corp. into plastic main run 1" Copper pipe across 17 and install curb stop in location on drawings. ITEMS: 28: 1 1 INCH CORP HOUSE # 127 MAIN STREET 31: 1 1 INCH CURB STOP HOUSE # 127 MAIN STREET 34: 120 FEET OF ONE INCH COPPER 40: 13 FEET OF SOIL PIERCING 52: 21.33 CUBIC YARDS TEST PIT EXCAVATION 61: 62 FEET OF STATE SAW CUT PRV Vault sections placed in the excavation in 4 sections. United Concrete onsite to assemble the sections (4) of the Vault					Unresolved Issue: No		Shift: 1	
Miscellaneous Remarks and Visitors to Project: Kurt Mintell CTDOT interactions today - NONE Customer issues today Or correspondence- NONE Durham Public Works issues today - NONE					Unresolved Issue: No		Shift: 1	
Safety: Kurt Mintell Safety Inspection of site: Main Street curb stop (127) flaggers and traffic pattern. PPE- Good Excavation - trench box - good Situational Awareness working around heavy equipment COVID 19 requirements Review ROW requirements with Rob Peddicord & Jon Pio. There was some confusion with the Perm Pavement crew the parking requirements in the ROW. I reached out to CTDOT - Steve Wright and confirmed the requirement is 15'- this was relayed to Jon Pio and the SSHO. - KEEP open and continue to enforce Lift Plan for PRV Vault is approved: Safety Meeting with United Concrete, Barnhardt & Ludlow. SSHO reviewed and verified proper rigging and counterweights on the crane from Lift Plan. Verify crane credentials and personnel					Unresolved Issue: No		Shift: 1	

working with the crane
John from Barnhardt onsite to answer questions.
There was no issues with the lifts today.

QA REPRESENTATIVE'S SIGNATURE	DATE	RE/PROJECT ENGR'S INITIALS	DATE
-------------------------------	------	----------------------------	------